

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 2:12 PM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 193 Const Calendar Day: 828 Date: 15-Dec-2011 Thursday

Inspector Name: Wright, Doug Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 AM 05:30 PM Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Schmitt, Alex

Approved Date:

Status: Submit

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day ☒ If no, explain:**Diary:**

Dispute

**Cable Prep Work**

Work near the Tower saddle to prepare for PWS hauling:

- Tony Costa's crew was working on the hauling system for the entire shift.
- From 10:00 until 11:00, the hauling frame was installed on the North hauling cable in the morning.
- From 13:00 until 14:30, the hauling system was tested (with the North hauling frame installed) by running the frame from the East end to the West end while running at about 1/3 speed.
- From 15:00 until 17:00, the hauling frame was installed on the South hauling cable.

\*\*\*\*\*

Office work:

- I attended the weekly safety meeting from 08:00 until 08:30. The topic was project safety.

**04-0120F4 Bid Item: 067 C-TPW-PIC.067 Prepare for PWS Installation**

AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	JACOB MECHE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Operator	JNM	HOWARD SCHROYER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Operator	OTH	NICOLAUS SHAFER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	KEVIN RATCLIFF	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	RICHARD CHOUINARD	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	ANTHONY COSTA	8.00	2.00	0.00	10.00		<input type="checkbox"/>

