

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 10:48 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 250 Const Calendar Day: 833 Date: 20-Dec-2011 Tuesday

Inspector Name: Altamirano, Victor Title: Transportation Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 50 - 60 12 PM 4PM
Precipitation Condition Clear, Windy

Working Day ☒ If no, explain:**Diary:**

Dispute

Cable Prep Work

Inspector(s): Victor Altamirano

Date: 122011

Location: SAS

Field Work

Verified that the placement of the neoprene that were installed on the flanges on E & W line were correct as per CCO 185. On E-Line, workers cleaned the flanges with acetone and mixed (grout) part A & B separately before applying the grout mixture on the floorbeam flanges. Later in the day workers did the same on the W-Line.

Office Work

I wrote my diary.

Reviewed submittals related to PWS hauling.

Workers hours: 8 hours total.

V. Altamirano Work Hours 8 hours total.

☐**04-0120F4 Bid Item: 067 C-TPW-PIC.067 Prepare for PWS Installation**

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer	JNM	JOSE CAMPOS	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	JESUS RUIZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	FOR	GUILLERMO LIMON	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	JOSE AVILA	0.00	0.00	0.00	0.00		<input type="checkbox"/>

