

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 1:40 PM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 498 Const Calendar Day: 835 Date: 22-Dec-2011 Thursday

Inspector Name: Wilcox, Jason Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 06:30 am 05:00 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Jefferson, Paul

Approved Date:

Status: Submit

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather****Temperature** 7 AM 50 - 60 12 PM 60 - 70 4PM 60 - 70**Precipitation** **Condition** ClearWorking Day ☒ If no, explain:**Diary:**

Dispute

**General Comments**

Clear and cool

- Email review
- Continue the review of Submittal 2156R05 – WQCP for WBA. Waiting for Robert Mertz (METS) to get contact information for WBA to verify welder qualification. I had to wait for Robert Mertz (METS) to get in touch with WBA to verify that welder Vincent Gebczyk was certified for 3G welding position. Discussions with Greg Ross (WBA) revealed that Vincent has become a supervisor and will not be performing welds on this project. I told him that in order to approve this submittal I had to have the information. He agreed to send it over to ABF for inclusion in this revision of the submittal.
- Waiting for METS to review Submittals 2550R19 – R23. The reviewer, Joe Lanz, is no longer working on the Weekly Weld Reports since Caltrop has been replaced by Alta Vista. METS is looking for tracking information regarding this fabricator (Watson Bowman Acme).
- Review Hinge K Special Provisions

Accrued 2 hours of overtime covering the Contractor's hours of operation.

<b>04-0120F4</b>	<b>Bid Item: 056</b>	<b>E-L13-ALB.056</b>	<b>E Line Lift13 Align &amp; Bolt</b>
AMERICAN BRIDGE/FLUOR, A JV			
<b>04-0120F4</b>	<b>Bid Item: 056</b>	<b>E-L13-WEL.056</b>	<b>E Line Lift13 Weld</b>
AMERICAN BRIDGE/FLUOR, A JV			
<b>04-0120F4</b>	<b>Bid Item: 056</b>	<b>W-L13-ALB.056</b>	<b>W Line Lift13 Align &amp; Bolt</b>
AMERICAN BRIDGE/FLUOR, A JV			
<b>04-0120F4</b>	<b>Bid Item: 056</b>	<b>W-L13-WEL.056</b>	<b>W Line Lift13 Weld</b>
AMERICAN BRIDGE/FLUOR, A JV			



---

### ***Daily Diary Report by Bid Item***

**Job Name:** 04-0120F4

**Inspector Name** Wilcox, Jason

**Diary #:** 498

**Date:** 22-Dec-2011

**Thursday**

---

<b>04-0120F4</b>	<b>Bid Item:</b> 056	<b>X-L13-CBM.056</b>	<b>E-W Line Cross Over Lift13 Cross Beam</b>
AMERICAN BRIDGE/FLUOR, A JV			