

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 1:26 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 124 Const Calendar Day: 853 Date: 09-Jan-2012 Monday

Inspector Name: Liu, Tai-Lin Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 07:00 AM 06:00 PM Break: 00:30 Over Time: 02:30

Federal ID:

Location:

Reviewer: Schmitt, Alex

Approved Date:

Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 35 12 PM 58 4PM 54

Precipitation

Condition Mostly Cloudy

Working Day ☒ If no, explain:**Diary:**

Dispute

Cable Hauling

East End area

- @ 7:20AM, South side - No activity only two labors cleaning the area.
- At North side - Crew around 7 IWs worked on winch clamps connecting to Strand #2 and floated strand latter on.
- Crew also cleaned north saddle area with Strand # 1 inside the trough (also in South saddle area) and preparing for hauling operation for Strand #3.
- Hauling Strand #3 started on 9:50 AM, at 10:20AM, the strand reached to North Tower Saddle area & the hauling stop. Crew performed forming strand squaring at south tower saddle location on strand (new operation, started 10:45AM & completed forming at 12:00PM.
- Hauling restarted on 12:40PM, Brian with George, Marwan (TYL) and Brian M came to East End around 12:50PM. Orange hauling framet came back from Tower at 1:30PM.
- Hauling restarted at 1:45PM & stop for installing the first set of hexagon & torpedo clamps, at 1:58PM hauling again.
- At 2:00PM, the torpeo clamp slipped, stopped hauling to repair that and also installed second set of hex/torpedo clamps. At 2:40PM, crew installed third set of hex./torpedo clamps.
- At 3:30PM, crew performed forming the strand shape at north saddle area until 4:15PM.
- Hauling strand socket reached South side at 4:50PM, and Contractor finished work at 5:00PM.
- Left job site around 5:15PM, back to office talked to Bob,Romam and download pictures & check e-mail, left office at 6:00 PM.

04-0120F4 Bid Item: 067 C-TPW-PIC.067 Prepare for PWS Installation

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Operator	OTH	WILLIAM ALGER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	ROBERT MARTELL	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JOSHUA JACKS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	DAVID LUCERO	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	MATTHEW COCHRAN	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	KEVIN KARBBER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Electrician	GEN	RON KNART	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	Luis Plancarte	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	JAMES WILKERSON	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	LANCE CARLSON	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	JAMES STURGEON	8.00	2.00	0.00	10.00		<input type="checkbox"/>



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name** Liu, Tai-Lin **Diary #:** 124 **Date:** 09-Jan-2012 **Monday**

Mechanic	JNM	MICHAEL FORD	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	GEN	DANIEL DUNN	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Operator	APP	SCOTT ROSS	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Operator	OTH	RYAN OKU	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	APP	JOSE TORRES	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Welder		Jim Osburn	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	APP	Alex Blanco	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	FOR	EARL CLAYBORN	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	JNM	RICHARD DAMBOISE	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker		CHRIS HOWARD	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	FOR	AARON KENT	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Mechanic	FOR	GENE PRATT	8.00	2.00	0.00	10.00	<input type="checkbox"/>

Equipment						Rental Company	
Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV							
*E0010017						No	
		8.00	2.00	0.00	0.00		<input type="checkbox"/>
*E0150583						No	
		8.00	2.00	0.00	0.00		<input type="checkbox"/>

Attachment



Hex/Topedo Clamps installation



Forming Square at South Tower Saddle area on strand



Strand #3 hauling - Socket connect to hauling frame

Brian with visitors

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Liu, Tai-Lin

Diary #: 124

Date: 09-Jan-2012

Monday



Strand #3 hauling to South East End



Strand #3 leaving from north east end



Forming square

Winch clamp connecting to Strand #2