

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 10:03 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 273 Const Calendar Day: 871 Date: 27-Jan-2012 Friday

Inspector Name: Altamirano, Victor Title: Transportation Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition

Working Day ☒ If no, explain:**Diary:**

Dispute

Work description.

Inspector: Victor Altamirano (11 hours total including 3 hours overtime)

Date: 012712

Weather: Foggy and about 48 degrees.

Field Work:

Observed strand # 10 was completely installed in SDS. During my visual inspection, I did not see any cross wires and all 11 wires were in their correct position. Workers were tapping loose wires on strand # 10 outside the SDS zone. By 0845, strand # 11 was on the south transfer arm. Jerry and Jimmy's crew were prepping to receive this strand.

ABF informed me that the # 2 wire from strand 9 was now visible. This wire was buried during installation yesterday. I took a look at it and it is confirmed that the wire was visible and in its correct position. Issue resolved.

Strand # 11 made it around the west loop by 1100 and did not observe the torpedo clamps shift. Floating clamp was installed by 1145 at north and south side spans for strand # 11.

Office Work:

I wrote my diary.

I filled out PWS checklist forms.

Please refer to Abbas Iranmanmesh for workers names / hours.

04-0120F4 Bid Item: 067 C-PWS-001.067 Install & Adjust PWS 1-5

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 067 C-PWS-006.067 Install & Adjust PWS 6-10

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	RYAN EVANCHIK	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	JOSEPH STONE	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	JONATHAN CANITES	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	RIGOVERTO GARCIA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL DRAPER	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	Tony Miranda	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	JAMES BENNINGHOVE	0.00	0.00	0.00	0.00		<input type="checkbox"/>



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Altamirano, Victor

Diary #: 273

Date: 27-Jan-2012

Friday

Ironworker	FOR	JERRY KUBALA	0.00	0.00	0.00	0.00	<input type="checkbox"/>
------------	-----	--------------	------	------	------	------	--------------------------