

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 5:44 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 002 Const Calendar Day: 871 Date: 27-Jan-2012 Friday
Inspector Name: Awal, Mohammad Title: Transportation Engineer
Inspection Type: Intermittent
Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:
Federal ID:
Location:
Reviewer: Woods, Mark Approved Date: 01-Oct-12 Status: Approved

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 50 - 60 12 PM 50 - 60 4PM 50 - 60

Precipitation

Condition Overcast

Working Day ☒ If no, explain:**Diary:**

Dispute

Tower Painting

Painting: (QA: Mark Miller)

☐

Painting Crews did sanding and caulking from elevation 140m to elevation 119m. They did some touch up paint at elevation 130m.

Details of painting operation are available in QA report.

04-0120F4 Bid Item: 078 T-L04-ENE.078 Tower Lift 04 External Paint Tower NE

CERTIFIED COATINGS COMPANY

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: CERTIFIED COATINGS COMPANY								
Painter	APP	AUGUSTIN Valenzuela	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	APP	EDILBERTO LEON	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	APP	Victor Ruiz	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	FOR	MIKE GAYA	8.00	0.00	0.00	8.00		<input type="checkbox"/>

