

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 10:22 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 072 Const Calendar Day: 874 Date: 30-Jan-2012 Monday

Inspector Name: Altamirano, Victor Title: Transportation Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM Below 40 12 PM 40 - 50 4PM 40 - 50

Precipitation Condition SUNNY

Working Day ☒ If no, explain:**Diary:**

Dispute

Cable Hauling

Inspector: Victor Altamirano (10 hours total including 2 hours overtime)

CABLE OPERATION - Bid item PWS-011.067 (9:30am at West End)

A.Floating strand # 15

B.100% formed at NDS (11:40am)

C.75% formed at SDS (11:40am)

D.Adjusting Strand Jacks being installed at SDS

E.No Adjusting Strand Jacks installed at NDS.

F.Matt Holt's crew working to install strand # 15 at Jacking Saddle.

G.Strand # 16 made it to transfer arm at west loop, North side (11:53am).

Laraine & Abbas (CT) both looked over West End operations after lunch (12:30pm). Refer to their diary for details on the cable operation.

Office Work:

A.Worked on checklist and diaries.

Other workers on Matt Holt's crew: Andy Zhen & Pablo Ramirez.

04-0120F4 Bid Item: 067 C-PWS-001.067 Install & Adjust PWS 1-5

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	FOR	MATTHEW HOLT	8.00	2.00	2.00	12.00		<input type="checkbox"/>
Ironworker	APP	JONATHON BISKNER	8.00	2.00	2.00	12.00		<input type="checkbox"/>
Ironworker	APP	LONNY CANDELARIA	8.00	2.00	2.00	12.00		<input type="checkbox"/>
Ironworker	JNM	PAUL MATA	8.00	2.00	2.00	12.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL DRAPER	8.00	2.00	2.00	12.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL PORTILLO	8.00	2.00	2.00	12.00		<input type="checkbox"/>
Ironworker	APP	Tony Miranda	8.00	2.00	2.00	12.00		<input type="checkbox"/>
Ironworker	APP	RYAN EVANCHIK	8.00	2.00	2.00	12.00		<input type="checkbox"/>
Ironworker	FOR	JAMES BENNINGHOVE	8.00	2.00	2.00	12.00		<input type="checkbox"/>
Ironworker	APP	RYAN NASH	8.00	2.00	2.00	12.00		<input type="checkbox"/>



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name** Altamirano, Victor **Diary #:** 072 **Date:** 30-Jan-2012 **Monday**

Ironworker	FOR	JERRY KUBALA	8.00	2.00	2.00	12.00	<input type="checkbox"/>
Ironworker	JNM	RIGOVERTO GARCIA	8.00	2.00	2.00	12.00	<input type="checkbox"/>
Ironworker	APP	JONATHAN CANITES	8.00	2.00	2.00	12.00	<input type="checkbox"/>
Ironworker	JNM	JOSEPH STONE	8.00	2.00	2.00	12.00	<input type="checkbox"/>

Attachment



Strand # 16 at north Transfer Arm



Strand # 15 formed @ Jacking Saddle prior to installation



No sling attached to strand # 9 prior to installing strand # 15