

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 3:08 AM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 526 Const Calendar Day: 877 Date: 02-Feb-2012 Thursday

Inspector Name: Wilcox, Jason Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Jefferson, Paul

Approved Date:

Status: Submit

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather****Temperature** 7 AM 50 - 60 12 PM 60 - 70 4PM 60 - 70**Precipitation** **Condition** OvercastWorking Day ☒ If no, explain:**Diary:**

Dispute

**General Comments**

Cloudy and cool

- Email review
- 0800 hrs Safety Meeting
- Discussion with Bill Casey after the Safety Meeting yielded a conclusion to RFI 2698 – Hinge A Restraint Bracket redesign. I am to get with Balan Kannu and TY Lin to have them draft up some new plan sheet for the change and then assign the proper CCO number to it.
- 1000 hrs Karen Wang called me to join a meeting for Hinge K. I met with her, Mark MacDonald, Dan McNichol, Brian Maroney, Bob Dameron, Ashley Takata, and Ade Akinsanya. The topic was on the two options discussed in yesterdays Hinge K meeting for the Superbent during the Hinge K closure pour. During the meeting Mark said that submittal 2598 was probably going to be revised or replaced so I could respond the way I wrote it in the bootleg I gave him yesterday.
- I gave the red lined attachments for Submittal 2598 – Hinge K Stressing Plan to Document Control and auctioned the response to April Smith to finalize.
- I met with Nhan Vo and Andrew Baumberger (TY Lin) to let them know I was going to send them an email telling them to redesign the Hinge A Restraint Brackets as shown in the ABF drawings in RFI 2698.
- 1600 hrs teleconference for option 5 of the Hinge K closure pour. This was an extension to this morning's meeting at 1000 hrs.

I accrued 2 hours of overtime covering the Contractor's hours.

**04-0120F4 Bid Item: 056 E-L13-ALB.056 E Line Lift13 Align & Bolt**

AMERICAN BRIDGE/FLUOR, A JV

**04-0120F4 Bid Item: 056 E-L13-WEL.056 E Line Lift13 Weld**

AMERICAN BRIDGE/FLUOR, A JV

**04-0120F4 Bid Item: 056 W-L13-ALB.056 W Line Lift13 Align & Bolt**

AMERICAN BRIDGE/FLUOR, A JV



## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Wilcox, Jason

Diary #: 526

Date: 02-Feb-2012

Thursday

<b>04-0120F4</b>	<b>Bid Item: 056</b>	<b>W-L13-WEL.056</b>	<b>W Line Lift13 Weld</b>
AMERICAN BRIDGE/FLUOR, A JV			
<b>04-0120F4</b>	<b>Bid Item: 056</b>	<b>X-L13-CBM.056</b>	<b>E-W Line Cross Over Lift13 Cross Beam</b>
AMERICAN BRIDGE/FLUOR, A JV			