

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 10:02 PM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 285 Const Calendar Day: 881 Date: 06-Feb-2012 Monday

Inspector Name: Altamirano, Victor Title: Transportation Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather****Temperature** 7 AM Below 40 12 PM 40 - 50 4PM 40 - 50**Precipitation** **Condition** SUNNYWorking Day ☒ If no, explain:**Diary:**

Dispute

**Work description.**

Inspector: Victor Altamirano (8 hours total)

Date: 020612

Weather: Cloudy and about 43 degrees.

Field Work:

About 0800, workers were floating strand # 27 and strand # 26 was installed. Workers completed floating strand #27 at west loop by 0911. I checked for twist for strand # 27 and no twist was observed.

Workers began hauling strand # 28 by 1020. Forming strand was completed by 1110 at all saddles in the west end. Typical slacked wires were observed east of PWS clamp.

Strand #28 was connected to the secondary hauling frame by about 1128.

Office Work:

I wrote my diary.

I filled out PWS checklist forms.

Refer to Abbas Iranmanesh for workers hours / names at west end.

