

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 12:58 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 267 Const Calendar Day: 881 Date: 06-Feb-2012 Monday

Inspector Name: Iranmanesh, Abbas Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 07:00 am 07:30 PM Break: 00:30 Over Time: 04:00

Federal ID:

Location:

Reviewer: Granados, Roman Approved Date: Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 40 - 50 12 PM 4PM 50 - 60

Precipitation None Condition Sunny

Working Day ☒ If no, explain:**Diary:**

Dispute

Work description.

ABF Crews activities at Pier W2:

**1. PWS HAULING, FORMING AND INSTALLATING:**

- HAULING PWS # 27 and PWS # 28: The hauling of the PWS #27 which was started yesterday continued from the South Main Catwalk and completed at about 8:00A.M. The ABF crews completed hauling PWS # 28 in may time intervals started at 10:20A.M., Connected to the Secondary Hauling system at 11:27A.M., and completed in the afternoon.
- FLOATING PWS # 27: The Floating Arm connected to the strand at the North and South Deviation Saddles and the ABF crews floated the PWS # 27 for all the Saddles at 8.30A.M.
- FORMING PWS #27: The forming of PWS # 27 was completed in the following order: a)

Forming

- at the Jacking Saddle (9:10A.M.-11:00A.M.), b) Forming at the North Deviation Saddle (9:10A.M.-11:20A.M.), c) Forming at the South Deviation Saddle (9:10A.M.-11:10A.M.).
- INSTALING PWS #27: The ABF crews completed installation of the PWS #27 with the following order: a) The Jacking Saddle (11:00A.M.-11:40A.M.), b) North Deviation Saddle (11:35A.M.-In the afternoon), c) South Deviation Saddle (11:25A.M.-In the afternoon).
- REMOVING PWS # 27 TWIST: For PWS # 27 considerable twist was not observed.

2. CABLE ADJUSTMENTS: The ABF crews started setting up a hydraulic PWS pulling system at the lower end of the both North and South Deviation Saddles at 11:45 A.M. for the PWS # 27 adjustments.

3. DIVIDER PLATES: ABF adds the saddles divider plates whenever a slot is filled with strands.

NOTE: ABF Engineers, Mr. A. Singh and the ABF superintendent Mr. S. Smith were present.

ABF Crews involved at Pier W2:

-Jerry Kubala
-Rigoverta Garci
-Joseph Stone
-Ryan Nash
-Ryan Evanchick
-Tony Miranda
-Mike Draper
-Mike portillo
-Johnathon Biskner



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Iranmanesh, Abbas

Diary #: 267

Date: 06-Feb-2012

Monday

-Lonny Candelaria
-Matthew Holt
-Andy Zhen
-Paul Mata
-Pablo Ramirez
-Dario Loza
-Carlos Alvarado

04-0120F4

Bid Item: 067

C-PWS-026.067

Install & Adjust PWS 26-30

AMERICAN BRIDGE/FLUOR, A JV

Attachment



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Iranmanesh, Abbas

Diary #: 267

Date: 06-Feb-2012

Monday

