

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 3:08 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 528 Const Calendar Day: 881 Date: 06-Feb-2012 Monday

Inspector Name: Wilcox, Jason Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 06:15 am 05:00 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Jefferson, Paul

Approved Date:

Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather****Temperature** 7 AM 50 - 60 12 PM 60 - 70 4PM 60 - 70**Precipitation** **Condition** OvercastWorking Day ☒ If no, explain:**Diary:**

Dispute

General Comments

Cloudy and cool

- Email review
- 0800 SAS Staff Meeting
- Generate detailed responses to Submittal 2550 Rev 26, and 27 – WBA Weekly Weld Reports. I sent questions for clarification to METS and they responded this morning. I incorporated them into Rev 26 and auctioned it to Stanley Ku. In the afternoon I auctioned it to April Smith for finalization. Rev 27 took the rest of the afternoon.
- Met with Wenyi Long, Bob Kick, James Duxbury, and Nhan Vo about RFI 2698 – Hinge A Restraint Bracket Redesign at 1300 hrs today. It was agreed that TY Lin will use CCO 120 to draft up new plan sheets for the new Restraint Brackets. Wenyi agreed to send out an email directing TY Lin to begin under CCO 120.
- 1430 hrs Hinge K meeting. The Superbent is no longer useful for the Hinge K closure pour because it is out of position. It was placed on a radial skew but the closure pour is a square pour.
- Continue with response to Submittal 2550 R28.
- Today was supposed to be the first day of drilling for the Hinge KW tie-down micro-piles. The area was not available for ABF, so the drilling contractor, Hillside Drilling, had to be placed on standby.

I accrued 2 hours of overtime covering the Contractor's hours and getting caught up on responses to Submittals.

04-0120F4 Bid Item: 056 E-L13-ALB.056 E Line Lift13 Align & Bolt

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 E-L13-WEL.056 E Line Lift13 Weld

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 W-L13-ALB.056 W Line Lift13 Align & Bolt

AMERICAN BRIDGE/FLUOR, A JV



Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name Wilcox, Jason Diary #: 528 Date: 06-Feb-2012 Monday

04-0120F4 Bid Item: 056 W-L13-WEL.056 W Line Lift13 Weld
AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 X-L13-CBM.056 E-W Line Cross Over Lift13 Cross Beam
AMERICAN BRIDGE/FLUOR, A JV

CCO-208 Bid Item: 001 0-HKC-000.208 Hinge K Coordination
HILLSIDE DRILLING INC.

Diary:

CCO-208-Work for duct Bank- 001 0-HKC-000.208

Dispute

☐

CCO-208 Bid Item: 001 0-HKC-000.208 Hinge K Coordination
AMERICAN BRIDGE/FLUOR, A JV