

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 10:02 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 286 Const Calendar Day: 882 Date: 07-Feb-2012 Tuesday

Inspector Name: Altamirano, Victor Title: Transportation Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather****Temperature** 7 AM Below 40 12 PM 40 - 50 4PM 40 - 50**Precipitation** **Condition** SUNNYWorking Day ☒ If no, explain:**Diary:**

Dispute

Work description.

Inspector: Victor Altamirano (10 hours total including 2 hours overtime)

Date: 020712

Weather: Cloudy and about 55 degrees.

Field Work:

About 0824, workers were installing strand # 28 and strand # 29 completed hauling earlier in the day. I inspected some of the installed strand and observed no visible cross wires in the NDS and SDS for strand #28. I observed migrating wires in-and-out and the red wire buried in about 6 feet in length before it showed back up in its correct spot. Workers began floating strand #29 by 1030 and installing divider plate halves. Floating completed by 1103 and workers began removing strand twists from west loop.

Office Work:

I wrote my diary.

I filled out PWS checklist forms.

Refer to Abbas Iranmanesh for workers hours / names at west end.

