

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 3:07 AM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 529 Const Calendar Day: 882 Date: 07-Feb-2012 Tuesday

Inspector Name: Wilcox, Jason Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 06:30 am 05:00 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Jefferson, Paul

Approved Date:

Status: Submit

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather****Temperature** 7 AM 50 - 60 12 PM 60 - 70 4PM 60 - 70**Precipitation** **Condition** OvercastWorking Day ☒ If no, explain:**Diary:**

Dispute

**General Comments**

Cloudy and cool

☐

- Email review
- Finalize response to Submittal 2550 R28 and R27
- 0900 hrs QA/QC meeting
- Called Eric Blue (ABF) to go over "lessons learned" during Hinge A mockup erection.
- Discussed with James Duxbury Submittal 2610 – CCO 225 Rapid Set Concrete Mock up
- Generate responses to Submittal 2550 R29, R30, R31, R32, R33, and R34.
- Discussed Submittal 2027R05 with Nicolai Hvass (METS). He says it is OK to approve as long as attention to brought to the dry film thickness being between 5 and 7 mils. We went to discuss with Chuck Kanapicki (ABF) and he requested R&B to re-flash the attachment on R05 with the updated information.
- Hinge K CCO 216 review.
- Hillside Drilling continues to be on standby for Hinge KW tie-down micro-pile drilling.

I accrued 2 hours of overtime covering the Contractor's hours and getting caught up on responses to Submittals.

**CCO-208 Bid Item: 001 0-HKC-000.208 Hinge K Coordination**

HILLSIDE DRILLING INC.

**Diary:**

Dispute

**CCO-208-Work for duct Bank- 001 0-HKC-000.208**

Standby time for equipment.

☐