

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 12:18 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 473 Const Calendar Day: 884 Date: 09-Feb-2012 Thursday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Schmitt, Alex

Approved Date:

Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM

12 PM

4PM

Precipitation

Condition Rain

Working Day ☐ If no, explain:**Diary:**

Dispute

Cable Hauling

ABF crews came to the site at 6:50 AM. Crews had to work on PWS # 30 , 31 , & 32 , they started at 7:00 AM.

Obra , Carlos , Jack , Jeffery , Jose , Mario , & Julian had to work on the South saddle on the tower . Crews continued to form PWS # 30 . They started at 7:10 AM. Crews were done at 7:35 AM. They started to install PWS # 30 at 7:40 AM. Crews were done at 10:00 AM.

After that , crews had to work on PWS # 31 . They started to form at 10:20 AM. Crews were done at 12: 00 PM. They started to install at 12:40 PM. Crews were done at 2:35 PM.

Then , crews started to work on PWS # 32 . They had to pull it out of the rollers , take the twist out , & form the PWS . They started at 2:45 PM. They started to install at 4:30 PM. Crews were done installing at 6:35 PM. They had to wrap up their tools & equipments. Crews left at 7:00 PM.

Anthony , Augie , Casey , Hayes , Jacob , & Kevin had to work on the strands rough adjustments . Crews started on PWS # 30 on the North side at 9:15 AM. Crews pulled the PWS 1.35 meter . They were done at 9:40 AM. They started on the South side at 10:05 AM. Crews were done at 10:40 AM. They pulled 0.9 meter

In the afternoon , crews had to work on PWS # 31 . They started on the North side at 2:30 PM. Crews were done at 3:10 PM. They pulled 1.45 meters . They started on the South side at 3:15 PM. Crews were done at 3:50 PM. They pulled 1.35 meters . They started on PWS # 32 on the South side at 6:40 PM. Crews were done at 7:10 PM. Crews pulled 0.8 meter .

In addition to that , crews had to work on fine tune adjustments for various stands , & work with the other crews on hauling & floating # 32 .

32 & 33 were hauled today . # 33 was rolled & set on the rollers at 5:00 PM.

04-0120F4 Bid Item: 067 C-PWS-CBD.067 Install Cable Bands

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	MARIO MARQUEZ	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	JNM	KEVIN RATCLIFF	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	JNM	HAYES BATISTE	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	APP	JACOB MECHE	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	FOR	ANTHONY COSTA	8.00	4.00	0.00	12.00		<input type="checkbox"/>



Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name Daouk, Sami Diary #: 473 Date: 09-Feb-2012 Thursday

Ironworker	FOR	OBRA PAULK	8.00	4.00	0.00	12.00	<input type="checkbox"/>
Ironworker	JNM	JULIENT POULK	8.00	4.00	0.00	12.00	<input type="checkbox"/>
Ironworker	JNM	JOSE ALFARO	8.00	4.00	0.00	12.00	<input type="checkbox"/>
Ironworker	JNM	JEFFERY STEWART	8.00	4.00	0.00	12.00	<input type="checkbox"/>
Ironworker	JNM	JACK HUNTER	8.00	4.00	0.00	12.00	<input type="checkbox"/>
Ironworker	JNM	CARLOS BUSTAMANTE	8.00	4.00	0.00	12.00	<input type="checkbox"/>