

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 10:20 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 076 Const Calendar Day: 885 Date: 10-Feb-2012 Friday
Inspector Name: Altamirano, Victor Title: Transportation Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather****Temperature** 7 AM 40 - 50 12 PM 40 - 50 4PM 40 - 50**Precipitation** **Condition** FoggyWorking Day ☒ If no, explain:**Diary:**

Dispute

Cable Hauling

Dated: 2012-02-10

Inspector: Victor Altamirano (11 hours total including 3 hours overtime)

West End Operations:

8am: Hauling # 34 started today and # 33 is installed at Jacking saddle. No cross-wire was found and the centerline of strand # 33 was 65mm north of the centerline of the jacking saddle.

SDS – 25% installed and workers are forming up the rest of the strand. PWS adjustment arms are being attached to # 33.

Found a bent wire on strand # 35 during hauling. I marked it and tied a ribbon to identify the location. It should be located either on the south side or south main span.

8:34 – Strand # 34 is being hauled at West Loop.

9:26 – NDS workers are prepping to receive strand # 34 after hauling is completed. Workers are removing floating arm from strand # 33.

10:43 – Hauling of strand # 34 is completed.

10:53 – Attaching PWS clamp to # 34 at the south & north side span. Crane with model # 544D-10 was used during the attaching of the PWS operation.

11:15 – Strand # 34 floated at west end at SDS, workers are removing a 360 degree twist. No twist observed on the strand at the NDS.

11:34 – Forming strand # 34 at NDS & SDS.

Office Work: Worked on diaries.

Hours Contractor worked: 12 hours total.

Workers @ West End:

Matt Holt (Foreman)

Andy Zhen

Edward Jimenez

Jonathon Biskner (not here today)

Pablo Ramirez

Lonny Candelaria

Jerry Kubala (Foreman)

Paul Mata

Rigoverta Garcia

Ryan Nash

Joseph Stone

James Benninghove (Foreman)

Tony Miranda

Michael Draper

Michael Portillo



ddrRptbyBidItem

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Altamirano, Victor

Diary #: 076

Date: 10-Feb-2012 Friday

Scott Smith (Superintendent) & Levi Gatsos (ABF engineers) were present.
Possible welders late in the night were Rick Sparks, Rich Clayborne (Foreman) & Jose Torrez.

04-0120F4 Bid Item: 067 C-PWS-001.067 Install & Adjust PWS 1-5

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	FOR	MATTHEW HOLT	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	PAUL MATA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL DRAPER	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL PORTILLO	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	Tony Miranda	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	RYAN EVANCHIK	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	JAMES BENNINGHOVE	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	RYAN NASH	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	JERRY KUBALA	0.00	0.00	0.00	0.00		<input type="checkbox"/>

04-0120F4 Bid Item: 067 C-PWS-011.067 Install & Adjust PWS 11-15

AMERICAN BRIDGE/FLUOR, A JV