

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 12:17 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 474 Const Calendar Day: 885 Date: 10-Feb-2012 Friday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Schmitt, Alex

Approved Date:

Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM

12 PM

4PM

Precipitation

Condition Rain

Working Day ☐ If no, explain:**Diary:**

Dispute

Cable Hauling

ABF crews came to the site at 6:50 AM. Crews had to work PWS # 32 , 33 , & 34 on the South saddle on the tower . They started at 7:00 AM.

Obra , Carlos , Jack , Jeffery , Jose , Julian , & Mario had to work on the South saddle . Crews continued to form & install PWS # 33 . They started at 7:10 AM. Crews were done at 10:05 AM.

After that , crews had to wait for 30 minutes until PWS was hauled & set on the rollers . They started to take the twist out of PWS # 34 at 11:00 AM. .They started to form at 1:15PM. Crews were done at 1:45 PM. They started to install at 1:50 PM. Crews were done at 2:50 PM.

Then , crews had to work on PWS # 35 . They started to take the twist & form then install PWS # 35 at 4:20 PM. Crews were done at 6:50 PM. They had to wrap up their tools & equipments . Crews left at 7:00 PM.

Anthony , Augie , Casey , Gary Anderson , Hayes , Jacob , & Kevin had to work on rough adjustments for PWS # 32 on the North side . They started at 7:40 AM. Crews were done at 8:10 AM. They pulled 1.25 meters .

Then , they had to work on PWS # 34 on . Crews had to float PWS in order for the crews to start forming . Crews were done at 11:30 AM.

In addition to that , crews had to adjust # 33 . They started on the South side at 10:20 AM. Crews were done at 11:05 PM. .0.8 meter were pulled . They started on the North side at 11:10 AM. Crews were done at 1:15 PM. 1.25 meter were pulled .

In the afternoon , crews had had to adjust # 34 . They started on the South side at 2:30 PM. Crews were done at 3:35 PM. They pulled 1.15 meters . They started on the North side at 3:40 PM. Crews were done at 4:00 PM.

04-0120F4 Bid Item: 067 C-PWS-CBD.067 Install Cable Bands

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	MARIO MARQUEZ	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	JNM	KEVIN RATCLIFF	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	JNM	HAYES BATISTE	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	APP	JACOB MECHE	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	FOR	ANTHONY COSTA	8.00	4.00	0.00	12.00		<input type="checkbox"/>



Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name Daouk, Sami Diary #: 474 Date: 10-Feb-2012 Friday

Ironworker	FOR	OBRA PAULK	8.00	4.00	0.00	12.00	<input type="checkbox"/>
Ironworker	JNM	JULIENT POULK	8.00	4.00	0.00	12.00	<input type="checkbox"/>
Ironworker	JNM	JOSE ALFARO	8.00	4.00	0.00	12.00	<input type="checkbox"/>
Ironworker	JNM	JEFFERY STEWART	8.00	4.00	0.00	12.00	<input type="checkbox"/>
Ironworker	JNM	JACK HUNTER	8.00	4.00	0.00	12.00	<input type="checkbox"/>
Ironworker	JNM	CARLOS BUSTAMANTE	8.00	4.00	0.00	12.00	<input type="checkbox"/>