

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 5:42 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 015 Const Calendar Day: 886 Date: 11-Feb-2012 Saturday

Inspector Name: Awal, Mohammad Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time: 08:00

Federal ID:

Location:

Reviewer: Woods, Mark

Approved Date: 01-Oct-12 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 50 - 60 12 PM 50 - 60 4PM 50 - 60

Precipitation Condition Sunny

Working Day ☒ If no, explain:**Diary:**

Dispute

Tower Activities

Welding:(QA: J. Lizardo)

13 m diaphragm:

Working on cleaning the diaphragm plates. Grinding the diaphragm plates.

Welding crew worked 8 hours.

Details of welding operation are available in QA report.

04-0120F4 Bid Item: 053 T-L01-SPD.053 Tower Lift 01 Shear Plates and Diaphragms

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	MAN MA	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	WAI KIT LAI	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	JIN PEI WANG	0.00	8.00	0.00	8.00		<input type="checkbox"/>