

## **SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9 Client Name: CalTrans **Run date** 21-Nov-14 **Time** 5:44 PM

04-0120F4

04-SF-80-13.2/13.9

Self-Anchored

**Suspension Bridge** 

## Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 004 Const Calendar Day: 888 Date: 13-Feb-2012 Monday Inspector Name: Awal, Mohammad Title: Transportation Engineer

Inspection Type: Intermittent

**Shift Hours:** 07:00 am 05:30 pm **Break:** 00:30 **Over Time:** 02:00

Federal ID: Location:

Reviewer: Woods, Mark Approved Date: 01-Oct-12 Status: Approved

Weather

 Temperature
 7 AM
 50 - 60
 12 PM
 50 - 60
 4PM
 50 - 60

 Precipitation
 Condition
 Overcast

Working Day 🗸 If no, explain:

working Day	ıı no, expi	am.			
Diary:					Dispute
Tower Activi	ties				
Welding; (QA	: Jo Lizard	lo)			
Tack welding	backing ba	ar for PJ	P welding of the 1	13m diaphragm plates to twer shear plates.	
Details of wel	ding opera	ition are	available in QA re	eport.	
04-0120F4	Bid Item:	053	T-L01-SPD.053	Tower Lift 01 Shear Plates and Diaphrams	
AMERICAN BRID	GE/FLUOR, A	√ JV			

Labor								
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor:	AMERICAN BRIDGE	FLUOR, A JV						
Ironworker	GEN	DANIEL IERACI	2.00	0.00	0.00	2.00		
Ironworker	APP	MAN MA	8.00	2.00	0.00	10.00		
Ironworker	JNM	WAI KIT LAI	8.00	2.00	0.00	10.00		
Ironworker	JNM	JIN PEI WANG	8.00	2.00	0.00	10.00		
04-0120F4	Bid Item: 078	3 T-L04-ENE.078	Tower Lift	04 Exte	rnal Pair	nt Towe	r NE	
	Bid Item: 078		Tower Lift	04 Exte	rnal Pair	nt Towe	er NE	
			Tower Lift	04 Exte	rnal Pair	nt Towe	r NE	
CERTIFIED CO							Pr NE	Dispute
CERTIFIED CO	ATINGS COMPANY	Name						Dispute
CERTIFIED CO  Labor  Trade	ATINGS COMPANY	Name					Remarks	Dispute
CERTIFIED CO Labor Trade Contractor:	ATINGS COMPANY  Class  CERTIFIED COATIN	Name GS COMPANY	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
ERTIFIED CO Labor Trade Contractor: Painter	Class CERTIFIED COATIN JNM	Name GS COMPANY JORGE FLORES RAMERO	RT Hrs	<b>OT Hrs</b> 0.00	<b>DT Hrs</b> 0.00	Total	Remarks	Dispute
Labor Trade Contractor: Painter Painter	Class CERTIFIED COATIN JNM APP	Name GS COMPANY JORGE FLORES RAMERO AUGUSTIN Valenzuela	RT Hrs 0.00 0.00	OT Hrs 0.00 0.00	DT Hrs 0.00 0.00	Total 0.00 0.00	Remarks	Dispute

