

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 12:17 AM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 476 Const Calendar Day: 888 Date: 13-Feb-2012 Monday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 04:30 am 03:00 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Schmitt, Alex

Approved Date:

Status: Submit

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather**

Temperature 7 AM

12 PM

4PM

Precipitation

Condition Rain

Working Day ☐ If no, explain:**Diary:**

Dispute

**Cable Hauling**

ABF crews came to the site after the weekly safety meeting at 7:15 AM. Crews had to work on the tower, on the South saddle. They had to install PWS # 37, 38, & 39, & they had to work on fine tune & rough adjustments. They started at 7:20 AM.

Obra, Carlos, Jack, Jeffery, Julian, Mario continued to work on # 37 in trough # 1. They started at 7:25 AM. Obra, Jack, & Jeffery were done on the East side at 9:00 AM. Julian, Carlos, & Mario were done on the West side of the saddle at 12:00 PM.

Obra, Jack, & Jeffery started to work on PWS # 38 at 10:30 AM. They had to take the twist out of the strand. Crews were done at 12:00 PM.

Crews started to install # 38 at 1:10 PM. They were done at 3:00 PM.

Adjustment crews had to work on PWS # 37. They started on the North side at 9:45 AM. Crews were done at 10:10 AM. They pulled 1.34 meters. They started on the South side at 1:20 PM. Crews were done at 1:40 PM. They pulled 1.38 meters. Adjustment crews had to pull PWS # 38 West 25 mm. They were done at 2:30 PM.

In addition to that, crews had to work on various activities on the site. They had to float # 38, change the side guards on the roller, & work with the other crews in all areas. # 39 was hauled & set on the rollers at 11:30 AM.

Alex & I had to work on the strands measurements. We started on the North side at 5:10 AM. We had to measure strands # 30, 32, 33, 34, 35, & 36. We were done at 5:50 AM. We started on the South side at 6:10 AM. We had to measure # 29, 35, & 36. We were done at 6:40 AM.

**04-0120F4 Bid Item: 067 C-PWS-CBD.067 Install Cable Bands**

AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	MARIO MARQUEZ	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	JNM	KEVIN RATCLIFF	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	JNM	HAYES BATISTE	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	APP	JACOB MECHE	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	FOR	ANTHONY COSTA	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	FOR	OBRA PAULK	8.00	4.00	0.00	12.00		<input type="checkbox"/>



## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Daouk, Sami

Diary #: 476

Date: 13-Feb-2012

Monday

Ironworker	JNM	JULIENT POULK	8.00	4.00	0.00	12.00	<input type="checkbox"/>
Ironworker	JNM	JEFFERY STEWART	8.00	4.00	0.00	12.00	<input type="checkbox"/>
Ironworker	JNM	JACK HUNTER	8.00	4.00	0.00	12.00	<input type="checkbox"/>
Ironworker	JNM	CARLOS BUSTAMANTE	8.00	4.00	0.00	12.00	<input type="checkbox"/>