

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 10:20 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 079 Const Calendar Day: 889 Date: 14-Feb-2012 Tuesday

Inspector Name: Altamirano, Victor Title: Transportation Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather****Temperature** 7 AM 40 - 50 12 PM 40 - 50 4PM 40 - 50**Precipitation** **Condition** CloudyWorking Day ☐ If no, explain:**Diary:**

Dispute

Cable Hauling

Dated: 2012-02-14

Inspector: Victor Altamirano (10 hours total including 2 hours OT)

Weather: Sunny and about 44 degrees F.

West End Operations:

8am - #40 completed hauling.

8:22 - Connecting pws clamp to floating arm on strand # 40.

8:30 - Prepping to float at west loop and floating side spans.

8:40 - Floating completed at west loop.

8:47 - Forming at jacking saddle.

8:40 - 8:50 Connected restraint brackets at NDS & SDS.

8:56 - Removing temporary posts at the NDS & SDS prior to installation.

9:08 - Removed all temporary post at NDS & SDS.

9:11 - Started forming at NDS.

9:40 - Forming completed at Jacking Saddle.

9:05 - Forming started at SDS.

10:05 - Forming completed at NDS.

9:50 - Started installing strand # 40 at J.S. and completed installation at Jacking Saddle at 10:10am.

10:10 - # 41 hauling today.

10:15 - Forming completed at SDS.

10:20 - Installing # 40 at SDS.

Localized twist observed at SDS towards the top.

10:45 - Started installing strand # 40 at NDS.

11:08 - strand # 41 is at the secondary haul frame.

11:16 - Installing adjustment plate near NDS.

11:26 - Completely installed strand # 40 at SDS.

11:41 - Socket on strand # 41 is connected to primary hauling frame on the south side span.

11:46 - All temporary posts installed at SDS.

12pm - About 70% of strand # 40 installed at the NDS.

Office Work: Worked on Diaries.

Hours Contractor worked: 12 hours total.

Workers @ West End:

-Jerry Kubala

-Joseph Stone

-Ryan Nash

-Jonathan Canites

-Ryan Evanchick



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Altamirano, Victor

Diary #: 079

Date: 14-Feb-2012 Tuesday

-Jim Benninghove
-Tony Miranda
-Mike Draper
-Mike portillo
-Johnathon Biskner
-Lonny Candelaria
-Matthew Holt
-Andy Zhen
-Paul Mata
-Dario Loza
-Carlos Alvarado
-Edvardo Jimenez Padilla
Scott Smith (Superintendent) & Levi Gatsos (ABF engineers) were present.

04-0120F4 Bid Item: 067 C-PWS-001.067 Install & Adjust PWS 1-5

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	FOR	MATTHEW HOLT	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	PAUL MATA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL DRAPER	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL PORTILLO	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	Tony Miranda	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	RYAN EVANCHIK	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	JAMES BENNINGHOVE	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	RYAN NASH	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	JERRY KUBALA	0.00	0.00	0.00	0.00		<input type="checkbox"/>

04-0120F4 Bid Item: 067 C-PWS-011.067 Install & Adjust PWS 11-15

AMERICAN BRIDGE/FLUOR, A JV