

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 5:44 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 005 Const Calendar Day: 889 Date: 14-Feb-2012 Tuesday

Inspector Name: Awal, Mohammad Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Woods, Mark

Approved Date:

01-Oct-12 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 50 - 60 12 PM 50 - 60 4PM 50 - 60

Precipitation

Condition Overcast

Working Day ☒ If no, explain:**Diary:**

Dispute

Tower Activities

Welding; (QA: Jo Lizardo)

Tack welding backing bar for PJP welding of the 13m diaphragm plates to twer shear plates.

Details of welding operation are available in QA report.

04-0120F4 Bid Item: 053 T-L01-SPD.053 Tower Lift 01 Shear Plates and Diaphragms

CERTIFIED COATINGS COMPANY

04-0120F4 Bid Item: 053 T-L01-SPD.053 Tower Lift 01 Shear Plates and Diaphragms

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	GEN	DANIEL IERACI	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	MAN MA	8.00	2.00	0.00	10.00		<input type="checkbox"/>

04-0120F4 Bid Item: 078 T-L04-ENE.078 Tower Lift 04 External Paint Tower NE

CERTIFIED COATINGS COMPANY

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: CERTIFIED COATINGS COMPANY								
Painter	APP	Victor Ruiz	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	FOR	MIKE GAYA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	JNM	MANNY BERRIOS-BAQEDANO	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	JNM	LEONARDO RUIZ	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	JNM	JORGE FLORES RAMERO	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	JNM	JAVIER ALCALA	8.00	0.00	0.00	8.00		<input type="checkbox"/>

