

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 10:19 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 080 Const Calendar Day: 890 Date: 15-Feb-2012 Wednesday

Inspector Name: Altamirano, Victor Title: Transportation Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather****Temperature** 7 AM 40 - 50 12 PM 40 - 50 4PM 40 - 50**Precipitation** **Condition** CloudyWorking Day ☐ If no, explain:**Diary:**

Dispute

Cable Hauling

Dated: 2012-02-15

Inspector: Victor Altamirano (10 hours total including 2 hours OT)

Weather: Sunny and about 44 degrees F.

Accident:

Who – Paul Mata

Where – near the South Deviation on the platforms near the blue restraint system.

What – I received a call from a CT inspector about a man that was down and that the ambulance and fire department was called already to the scene. Immediately I informed the Cable staff who were present in the office with me and a CT inspector and I drove to the bridge and walked towards the scene of the accident. Per Rigovento Garcia (ABF - Iron Worker), the restraint bracket/cable slipped along strand # 42. Paul Mata was standing adjacent to the restraint cable located about 3-quarters up the SDS platform prior to having the restraint bracket slipped. The cable bracket slipped and made contact to Paul's right side and the restraint cable knocked him about 6 to 8 steps down the platform and he landed on his back. Fire and ambulance were called and they left the scene with Paul in a stretcher about 9am. Paul was conscious when I arrived to the scene. Paul was yelling before he was taken off in an ambulance to San Francisco General Hospital.

When – Accident occurred on 2012-02-15 at about 8:10am.

West End Operations:

Work proceeded about 9:08am at the west end.

7am – 8:09 Strand # 42 was installed at the NDS.

7:10 – Hauling # 43

9:36 – Hauling done on # 43.

9:40 – strand # 42 installed at the SDS.

10 – Connecting PWS clamp to # 42 on the south side span.

10:40 – Floating strand # 43 on the side spans and completed about 10:45am.

10:45 – Forming at jacking saddle.

11am – Strand # 44 hauling and forming at SDS.

11:35 – Forming completed at the NDS. An electrician (Ron Knarr) doing some electrical work on the hydraulic restraints system.

12pm – Forming completed at SDS.

Hours Contractor worked: 12 hours total.

Workers @ West End:

-Jerry Kubala

-Joseph Stone

-Ryan Nash



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name** Altamirano, Victor **Diary #:** 080 **Date:** 15-Feb-2012 **Wednesday**

-Jonathan Canites
 -Ryan Evanchick
 -Jim Benninghove
 -Tony Miranda
 -Mike Draper
 -Mike portillo
 -Johnathon Biskner
 -Matthew Holt
 -Andy Zhen
 -Paul Mata (After the accident at 8:10A.M. was taken to the hospital at 9:00A.M.)
 -Dario Loza
 -Carlos Alvarado
 -Edvardo Jimenez Padilla
 -Victor Hernandez (2 hours, taping the hard foams)

04-0120F4 Bid Item: 067 C-PWS-001.067 Install & Adjust PWS 1-5

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	FOR	MATTHEW HOLT	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	PAUL MATA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL DRAPER	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL PORTILLO	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	Tony Miranda	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	RYAN EVANCHIK	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	JAMES BENNINGHOVE	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	RYAN NASH	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	JERRY KUBALA	0.00	0.00	0.00	0.00		<input type="checkbox"/>

04-0120F4 Bid Item: 067 C-PWS-011.067 Install & Adjust PWS 11-15

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 067 C-PWS-041.067 Install & Adjust PWS 41-45

AMERICAN BRIDGE/FLUOR, A JV