

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 1:15 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 151 Const Calendar Day: 891 Date: 16-Feb-2012 Thursday

Inspector Name: Liu, Tai-Lin Title: Transportation Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 47 12 PM 61 4PM 57

Precipitation Condition Partly Cloudy

Working Day ☒ If no, explain:**Diary:**

Dispute

Cable Hauling

East End – North Side area

Tai-Lin Liu; Diary on 02/16/12, Thursday

From 0700 AM to 1200 PM

- Arrived at office at 0700AM. Checked e-mail, reviewed Bob's Log sheet for strand operation, & went to field.

- In this morning, crew completed strand #44 installation and completed strand hauling on strand # 46.

- Strand # 48 was installed into swift. Also strand #47 hauling was started at 1000 AM. See Bob's log sheet for detail.

- Oku and Looker installed camera on haulin frame for strand # 47 at 1045 AM.

- Checked twist between socket to saddle for strand #45, there were two full turns twist in this atrand, told Jimmy to take its out .

- At 1200 PM, left bridge back to office. Back to field at 1300 PM.

From 1300 PM to 1730 PM

- Afternoon, crew completed strand # 45 installation, and hauled strand # 47 as well. Also installed strand # 49 into swift. Took Martin to back of anchorage.

- Jimmy took twist on strand #45, I checked at 1600 PM. At 1630 PM, handed in the log sheet to Bob and back to office to perform paper works until 1730 PM.

- Refer to Bob's strand operation log sheet for tracking times of hauling operation. Labor worked hours were based on the information provided by all east end team members. OT = 2 hrs today.

04-0120F4 Bid Item: 067 C-PWS-051.067 Install & Adjust PWS 51-55

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	LANCE CARLSON	8.00	2.00	2.00	12.00		<input type="checkbox"/>
Ironworker	JNM	ROBERT RUSSELL	8.00	2.00	2.00	12.00		<input type="checkbox"/>
Ironworker	APP	ROBERT MARTELL	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	JOSHUA JACKS	8.00	2.00	2.00	12.00		<input type="checkbox"/>
Ironworker	JNM	JAMES WILKERSON	8.00	2.00	2.00	12.00		<input type="checkbox"/>
Ironworker	FOR	JAMES STURGEON	8.00	2.00	2.00	12.00		<input type="checkbox"/>
Ironworker	JNM	DANIEL MARTINEZ	8.00	2.00	2.00	12.00		<input type="checkbox"/>
Ironworker	GEN	DANIEL DUNN	8.00	2.00	2.00	12.00		<input type="checkbox"/>
Ironworker	JNM	DANIEL HUGHES	8.00	2.00	2.00	12.00		<input type="checkbox"/>
Ironworker	APP	PATRICK OLEARY	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	LUIS PLANCARTE	8.00	2.00	2.00	12.00		<input type="checkbox"/>



Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name Liu, Tai-Lin Diary #: 151 Date: 16-Feb-2012 Thursday

Ironworker	FOR	KEVIN KARBUR	8.00	2.00	2.00	12.00	<input type="checkbox"/>
Engineer		ADAM REEVE	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Engineer		ANKUR SINGH	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Engineer		ERIC BLUE	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Engineer		ADAM ROEBUCK	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Ironworker	APP	ANTHONY SMALER	8.00	2.00	2.00	12.00	<input type="checkbox"/>
Operator	APP	SCOTT ROSS	8.00	2.00	2.00	12.00	<input type="checkbox"/>
Mechanic	FOR	GENE PRATT	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	APP	JEREMY PERALTA	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	APP	JUN PERALTA	8.00	2.00	2.00	12.00	<input type="checkbox"/>
Ironworker	APP	GREG WIEDER	8.00	2.00	2.00	12.00	<input type="checkbox"/>
Ironworker	JNM	RICHARD DAMBOISE	8.00	2.00	2.00	12.00	<input type="checkbox"/>
Operator	OTH	THEODORE ROHR	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	JNM	JIMMY OSBURN	8.00	2.00	2.00	12.00	<input type="checkbox"/>
Operator	OTH	KEVIN ALGER	8.00	2.00	2.00	12.00	<input type="checkbox"/>
Ironworker	FOR	AARON KENT	8.00	2.00	2.00	12.00	<input type="checkbox"/>
Operator	OTH	WILLIAM ALGER	8.00	2.00	2.00	12.00	<input type="checkbox"/>
Operator	OTH	RYAN OKU	8.00	2.00	2.00	12.00	<input type="checkbox"/>
Ironworker	APP	BRADLEY WHITBURN	8.00	2.00	2.00	12.00	<input type="checkbox"/>
Ironworker	FOR	MATTHEW CHAMBERLAIN	8.00	2.00	2.00	12.00	<input type="checkbox"/>
Ironworker	JNM	BARRY ROTHMAN	8.00	2.00	2.00	12.00	<input type="checkbox"/>
Ironworker	APP	HENRY HERNANDEZ	8.00	2.00	2.00	12.00	<input type="checkbox"/>
Electrician	GEN	RON KNARR	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Operator	JNM	JOHN GAGNON	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Equipment							Rental Company
Equipment ID	Description		RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks
Contractor:	AMERICAN BRIDGE/FLUOR, A JV						
	*E0150583						No
			0.00	0.00	0.00	0.00	<input type="checkbox"/>
04-0120F4	Bid Item:	068	0-000-000.068	FURNISH SUSPENDER SYSTEM			
AMERICAN BRIDGE/FLUOR, A JV							

Attachment



Oku & Looker installed camera on haul frame for strand #47