

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 10:19 PM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 082 Const Calendar Day: 892 Date: 17-Feb-2012 Friday

Inspector Name: Altamirano, Victor Title: Transportation Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather****Temperature** 7 AM 40 - 50 12 PM 40 - 50 4PM 40 - 50**Precipitation** **Condition** CloudyWorking Day ☐ If no, explain:**Diary:**

Dispute

**Cable Hauling**

Dated: 2012-02-17

Inspector: Victor Altamirano (8 hours total)

Weather: Sunny and about 43 degrees F.

West End Operations:

7:48 – Strand # 48 Completed hauling and installing strand # 47.

8am – 8:53: Installing adjustment jacks near NDS on # 47.

8:13 – strand # 47 completed installing at the NDS. No cross-wires observed.

8:14 – Workers are disconnecting PWS clamp from strand # 47.

8:43 – Installed strand # 47 at the SDS. I observed no cross-wires.

8:44 – Connecting PWS clamp to strand # 48.

8:57 – Tension rods were tensioned at jacking saddle prior to installing strand # 48.

9:04 – Prepping to float strand # 48.

8:45-9:40 – Installed the forth divider plate halve and installed temporary posts.

10:40 – Forming strand # 48 at jacking saddle.

10:46 – 11:30 Forming at SDS. No twist observed on strand # 48 along the west loop.

10:50 – Hauling strand # 49.

11-11:30 Forming at Jacking saddle.

11:05 – 11:39 Installed strand at jacking saddle.

11:30 – Strand # 38 hauled up to north transfer arm.

11:42 – Installing strand # 48 at the SDS.

11:45 – Installing strand # 48 at the NDS.

Office Work: Worked on my Diaries.

Hours Worked for Victor Altamirano: 8 hours total.

Workers @ West End:

-Jerry Kubala

-Joseph Stone

-Rigovert Garcia

-Ryan Nash

-Jonathan Canites

-Ryan Evanchick

-Jim Benninghove

-Tony Miranda

-Mike Draper

-Mike portillo (DID NOT COME TO WORK TODAY)

-Johnathon Biskner

-Matthew Holt



## Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name Altamirano, Victor Diary #: 082 Date: 17-Feb-2012 Friday

-Andy Zhen  
-Dario Loza  
-Carlos Alvarado  
-Edvardo Jimenez Padilla  
- Scott Cruz (new iron worker @ west end)  
- Nick Brown (new iron worker @ west end)

04-0120F4 Bid Item: 067 C-PWS-001.067 Install & Adjust PWS 1-5

AMERICAN BRIDGE/FLUOR, A JV

### Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	PAUL MATA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL DRAPER	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	Tony Miranda	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	RYAN EVANCHIK	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	JAMES BENNINGHOVE	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	RYAN NASH	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	JERRY KUBALA	0.00	0.00	0.00	0.00		<input type="checkbox"/>

04-0120F4 Bid Item: 067 C-PWS-011.067 Install & Adjust PWS 11-15

AMERICAN BRIDGE/FLUOR, A JV