

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 12:16 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 480 Const Calendar Day: 892 Date: 17-Feb-2012 Friday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 04:30 am 04:00 pm Break: 00:30 Over Time: 03:00

Federal ID:

Location:

Reviewer: Schmitt, Alex

Approved Date:

Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM

12 PM

4PM

Precipitation

Condition Rain

Working Day ☐ If no, explain:**Diary:**

Dispute

Cable Hauling

ABF crews came to the site at 6:50 AM. Crew had to work on the South saddle on the tower on pWS # 46 , 47 , & 48 . They started at 7:00 AM.

Obra , Carlos , Jack , Jeffery , Julian , & Mario had to work on PWS # 47 . Crews had to form & install They started at 7:10 AM. Crews were done forming at 8:10 AM. Crews had to wait for one hour in order to start installing PWS # 47 .

At 9:00 AM. Obra , Carlos , & julian had to work on PWS # 44 cross wires repair . They were done at 10:15 AM. Mario , & Jeffery had to prepare to install # 47 . They had to remove the wooden blocks , clean the trough , & prepare their tools & equipments.

After that , crews had to install PWS # 47 . They started at 10:30 AM. Crews were done at 12:00 PM.

In the afternoon , crews had to work on PWS # 48 . They started to take the twist out of the strand & form at 12:45 PM. They started to install 2:00 PM. Crews were done at 3:30 PM.

Anthony , Augie , Casey , Gary , Hayes , Jacob , & Kevin had to work on the strand adjustments . Crews had to fine tune adjust PWS # 46 on the South side . They started at 7:10 AM. Crews were done at 7:30 AM. Final pulled 2.35 meters .

After that , crews had to adjust PWS # 47. on the North side .They started at 9:00 AM. Crews were done at 9:45 AM. They pulled 2.0 meters .

In addition to that , crews had to float # 47 , 48 , & work with Obra on PWS # 44 repair , & work with all crews in all areas .

In the afternoon , crews had to adjust # 47 on the South side . They started at 12:40 PM. They were done at 1:10 PM. They pulled 1.35 meters .

Check Douglas report for all activities after 3:30 PM.

Matt & I had to work on strands # 38 , 39 , 40 , 41 , 42 , 43 , 44 , & 45 measurements for North & South main spans . We started on the North main span at 5:10 AM. Were done at 5:30 AM. We started on the South main span at 5:40 AM. We were done at 6:10 AM.

After that , we had to measure # 45 on the West loop . We were done at 6:35 AM.

04-0120F4 Bid Item: 067 C-PWS-CBD.067 Install Cable Bands

AMERICAN BRIDGE/FLUOR, A JV

Labor

| Trade | Class | Name | RT Hrs | OT Hrs | DT Hrs | Total | Remarks | Dispute |
|-------|-------|------|--------|--------|--------|-------|---------|---------|
|-------|-------|------|--------|--------|--------|-------|---------|---------|

Contractor: AMERICAN BRIDGE/FLUOR, A JV



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Daouk, Sami

Diary #: 480

Date: 17-Feb-2012

Friday

| | | | | | | | |
|------------|-----|-------------------|------|------|------|-------|--------------------------|
| Ironworker | JNM | KEVIN RATCLIFF | 8.00 | 2.00 | 0.00 | 10.00 | <input type="checkbox"/> |
| Ironworker | APP | JACOB MECHE | 8.00 | 2.00 | 0.00 | 10.00 | <input type="checkbox"/> |
| Ironworker | JNM | HAYES BATISTE | 8.00 | 2.00 | 0.00 | 10.00 | <input type="checkbox"/> |
| Ironworker | FOR | GARY ANDERSON | 8.00 | 2.00 | 0.00 | 10.00 | <input type="checkbox"/> |
| Ironworker | JNM | CASEY LUX | 8.00 | 2.00 | 0.00 | 10.00 | <input type="checkbox"/> |
| Ironworker | APP | AUGIE SOLIS | 8.00 | 2.00 | 0.00 | 10.00 | <input type="checkbox"/> |
| Ironworker | FOR | ANTHONY COSTA | 8.00 | 2.00 | 0.00 | 10.00 | <input type="checkbox"/> |
| Ironworker | FOR | OBRA PAULK | 8.00 | 2.00 | 0.00 | 10.00 | <input type="checkbox"/> |
| Ironworker | APP | MARIO MARQUEZ | 8.00 | 2.00 | 0.00 | 10.00 | <input type="checkbox"/> |
| Ironworker | JNM | JULIENT POULK | 8.00 | 2.00 | 0.00 | 10.00 | <input type="checkbox"/> |
| Ironworker | JNM | JEFFERY STEWART | 8.00 | 2.00 | 0.00 | 10.00 | <input type="checkbox"/> |
| Ironworker | JNM | CARLOS BUSTAMANTE | 8.00 | 2.00 | 0.00 | 10.00 | <input type="checkbox"/> |