

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 7:46 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 046 Const Calendar Day: 892 Date: 17-Feb-2012 Friday
Inspector Name: Feather, Bernard Title: Transportation Engineer
Inspection Type: Continuous
Shift Hours: 12:30 pm 07:15 PM Break: Over Time: 02:00
Federal ID:
Location:
Reviewer: Shedd, Bill Approved Date: 19-Sep-14 Status: Approved

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition Clear, cool

Working Day ☒ If no, explain:**Diary:**

Dispute

Cable Hauling

Afternoon shift for oversight of the cable hauling and installation operation for the east anchorage.

☐

04-0120F4 Bid Item: 067 C-PWS-046.067 Install & Adjust PWS 46-50

AMERICAN BRIDGE/FLUOR, A JV

Diary:

Dispute

Cable Hauling 067 C-PWS-046.067☐

At 1230, I arrived at the north saddle of the east end anchorage. PWS 47N had just completed installation into the saddle, 48N was floated, and 49N was being hauled.

1300: 48N floated to lower winch.

1350: PWS 49 finished hauling

1420: PWS 51 place on swift

1425: 47S in east saddle

1430: I checked the knives on 48N and oked it

1450: 49N floated

1455: 50N hooked to haul trolley and it began hauling at 1500.

1505: 48S pulled to lower winch.

1610: I walked the main span catwalks to check the twist of 49N and 49S. Both sides had no net twists.

1615: inspected the insertion of 48N into the east saddle. The crew worked until 1655, then left for the weekend with the saddle insertion approximately 75% complete.

04-0120F4 Bid Item: 125 0-000-000.125 DOMESTIC WATER (2 1/2 NPS)

F.W. SPENCER AND SON, INC

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
-------	-------	------	--------	--------	--------	-------	---------	---------



ddrRptbyBidItem

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Feather, Bernard

Diary #: 046

Date: 17-Feb-2012 Friday

Contractor: F.W. SPENCER AND SON, INC

Plumber/Pipefitter	JNM	NARCISO BIAGI	8.00	0.00	0.00	8.00	<input type="checkbox"/>
--------------------	-----	---------------	------	------	------	------	--------------------------

Plumber/Pipefitter	JNM	DAVID LAW	8.00	0.00	0.00	8.00	<input type="checkbox"/>
--------------------	-----	-----------	------	------	------	------	--------------------------

Diary:

Dispute

MEP Field Work 125 0-000-000.125

David Law and Narciso Braga spent the entire shift moving material into place to prepare for the installation of 2 1/2" and 4" piping along the north barrier of the WB bridge.

☐

04-0120F4 Bid Item: 126 0-000-000.126 COMPRESS AIR (4 NPS)

F.W. SPENCER AND SON, INC

04-0120F4 Bid Item: 127 0-000-000.127 COMPRESS AIR (3 NPS) (T1 TOWER)

F.W. SPENCER AND SON, INC