

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 1:25 AM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 127 Const Calendar Day: 892 Date: 17-Feb-2012 Friday

Inspector Name: Liu, Tai-Lin Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 07:00 AM 17:30 PM Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Schmitt, Alex

Approved Date:

Status: Submit

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather**

Temperature 7 AM 50 12 PM 65 4PM 54

Precipitation Condition Mostly Sunny

Working Day ☒ If no, explain:**Diary:**

Dispute

**Cable Hauling**

East End area

Tai-Lin Liu; Diary on 02/17/12, Friday – Mostly Sunny (47 – 62 F)

- At 07:00 AM, arrived at office talked to Roman & checked e-mail. Talked to Bob through phone.
- At 07:15 AM, reached to East End area. Hauling strand # 48 continued. At north side crew continued installing strand # 46, around 30% done. At south side, crew just started installing strand # 46. Saw Bob around 7:35 AM.
- At 07:45 AM, strand #48 hauling completed.
- At 08:05 AM, crew installed strand #50 in swift. There is a new IRN name Jeremy Hodge in anchor area helping Bob to arrange strand sockets work.
- At 08:40 AM, north side strand #46 installing completed.
- At 08:55 AM, crew connected strand #49 socket to hauling frame, at 09:00 strand #47 floated out for next installation.
- At 09:25 AM, ABF Eric adjusted strand 42 to 41mm west & #43 to 22 mm west at north saddle. And strand #47 socket was connected to anchor rod at 10:30 AM – dimensions measured.
- At 10:45 AM, strand #47 installation was started. Strand #48 was floated at 10:45 AM, and hauling started at same time for strand # 49.
- At 11:55 AM, crew completed installing strand #49. I went back to office at 12:00 PM for lunch, checked e-mails & paper works.
- At 13:00, Bill came to my office asked me to take two designers from SAC to the field to see cable hauling operation. Called Bob, let him to know the situation. Rob is in north side at the moment.
- At 1340 – 1620 PM, took two gentlemen to visit field, and went back to office around 1630. Finished time sheet, car log, paper works and called Bob let him to know I were not going back to bridge and left office at 1730 PM. OT = 2 hrs today.

**04-0120F4 Bid Item: 067 C-TPW-PIC.067 Prepare for PWS Installation**

AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	AUGIE SOLIS	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	ROBERT MARTELL	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	JOSHUA JACKS	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	DAVID LUCERO	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	KEVIN KARBUR	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Electrician	GEN	RON KNARR	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	Luis Plancarte	0.00	0.00	0.00	0.00		<input type="checkbox"/>



## Daily Diary Report by Bid Item

**Job Name:** 04-0120F4    **Inspector Name** Liu, Tai-Lin    **Diary #:** 127    **Date:** 17-Feb-2012    **Friday**

Ironworker	JNM	JAMES WILKERSON	8.00	2.00	0.00	10.00	<input type="checkbox"/>	
Ironworker	JNM	LANCE CARLSON	0.00	0.00	0.00	0.00	<input type="checkbox"/>	
Mechanic	FOR	GENE PRATT	0.00	0.00	0.00	0.00	<input type="checkbox"/>	
Mechanic	JNM	MICHAEL FORD	0.00	0.00	0.00	0.00	<input type="checkbox"/>	
Operator	OTH	WILLIAM ALGER	8.00	2.00	0.00	10.00	<input type="checkbox"/>	
Operator	APP	SCOTT ROSS	0.00	0.00	0.00	0.00	<input type="checkbox"/>	
Operator	OTH	RYAN OKU	8.00	2.00	0.00	10.00	<input type="checkbox"/>	
Ironworker	FOR	JAMES STURGEON	8.00	2.00	0.00	10.00	<input type="checkbox"/>	
Ironworker	GEN	DANIEL DUNN	8.00	2.00	0.00	10.00	<input type="checkbox"/>	
Ironworker	APP	HENRY HERNANDEZ	8.00	2.00	0.00	10.00	<input type="checkbox"/>	
Ironworker	JNM	BARRY ROTHMAN	8.00	2.00	0.00	10.00	<input type="checkbox"/>	
Ironworker	JNM	EDUARDO PADILLA	0.00	0.00	0.00	0.00	<input type="checkbox"/>	
Operator	OTH	KEVIN ALGER	8.00	2.00	0.00	10.00	<input type="checkbox"/>	
Ironworker	JNM	DANIEL HUGHES	0.00	0.00	0.00	0.00	<input type="checkbox"/>	
Ironworker	APP	JOSE TORRES	0.00	0.00	0.00	0.00	<input type="checkbox"/>	
Ironworker	APP	DARIO LOZA	0.00	0.00	0.00	0.00	<input type="checkbox"/>	
Ironworker		Jim Osburn	8.00	2.00	0.00	10.00	<input type="checkbox"/>	
Ironworker	FOR	AARON KENT	0.00	0.00	0.00	0.00	<input type="checkbox"/>	
Ironworker		CHRIS HOWARD	0.00	0.00	0.00	0.00	<input type="checkbox"/>	
Ironworker	JNM	RICHARD DAMBOISE	0.00	0.00	0.00	0.00	<input type="checkbox"/>	
Ironworker	FOR	EARL CLAYBORN	0.00	0.00	0.00	0.00	<input type="checkbox"/>	
Ironworker	APP	Alex Blanco	0.00	0.00	0.00	0.00	<input type="checkbox"/>	
Ironworker	JNM	ROBERT RUSSELL	8.00	2.00	0.00	10.00	<input type="checkbox"/>	
Ironworker	APP	PATRICK OLEARY	0.00	0.00	0.00	0.00	<input type="checkbox"/>	
Equipment			Rental Company					
Equipment ID	Description		RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
*E0010017							No	
			0.00	0.00	0.00	0.00		<input type="checkbox"/>
*E0150583							No	
			0.00	0.00	0.00	0.00		<input type="checkbox"/>