

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 1:24 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 129 Const Calendar Day: 897 Date: 22-Feb-2012 Wednesday

Inspector Name: Liu, Tai-Lin Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 07:00 AM 17:30 PM Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Schmitt, Alex

Approved Date:

Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 52 12 PM 70 4PM 63

Precipitation Condition Sunny (PM)

Working Day ☒ If no, explain:**Diary:**

Dispute

Cable Hauling

East End - North Side area

Tai-Lin Liu; Diary on 02/22/12, Wednesday – Sunny (44 – 65 F)

- At 07:00 AM, arrived at office to pick up log sheet left on my desk from Bob & checked e-mail.

- At field, hauling strand # 53 continued and ended at 0740 AM. And strand #55 was installed into swift. At 0840 AM, strand #54 socket connected to hauling frame. Strand # 53 was floated from main span at 0825 AM. Hauling strand # 54 started at 0845 AM and ended at 1045 AM.

- At 1135 AM, strand #54 was floated from main span at 1135 AM. And strand # 55 socket was connected to hauling frame at 1150 AM, the strand hauling started at 1152 AM. Strand #56 installed into swift at 1145 AM.

- Crew break at 1200 AM. Talked to Bob about how to track labor working hours. I went back to office for lunch at 12:10 AM.

- At lunch, stayed in office to collect all the labor's name and set the form in PMIV system. Performed other paper works and checked RFIs and left office at 1730 PM. Refer to Bob Strand Operation Log Sheet for tracking the time for operation steps. OT = 2 hours today, Labor's work hours are based on the info provided by all East End team members.

04-0120F4 Bid Item: 067 C-PWS-051.067 Install & Adjust PWS 51-55

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	LANCE CARLSON	8.00	2.00	2.00	12.00		<input type="checkbox"/>
Ironworker	JNM	ROBERT RUSSELL	8.00	2.00	2.00	12.00		<input type="checkbox"/>
Ironworker	APP	ROBERT MARTELL	8.00	2.00	2.00	12.00		<input type="checkbox"/>
Ironworker	APP	JOSHUA JACKS	8.00	2.00	2.00	12.00		<input type="checkbox"/>
Ironworker	JNM	JAMES WILKERSON	8.00	2.00	2.00	12.00		<input type="checkbox"/>
Ironworker	FOR	JAMES STURGEON	8.00	2.00	2.00	12.00		<input type="checkbox"/>
Ironworker	JNM	DANIEL MARTINEZ	8.00	2.00	2.00	12.00		<input type="checkbox"/>
Ironworker	GEN	DANIEL DUNN	8.00	2.00	2.00	12.00		<input type="checkbox"/>
Ironworker	JNM	DANIEL HUGHES	8.00	2.00	2.00	12.00		<input type="checkbox"/>
Ironworker	APP	PATRICK OLEARY	8.00	2.00	2.00	12.00		<input type="checkbox"/>
Ironworker	APP	LUIS PLANCARTE	8.00	2.00	2.00	12.00		<input type="checkbox"/>
Ironworker	FOR	KEVIN KARBUR	8.00	2.00	2.00	12.00		<input type="checkbox"/>
Engineer		ADAM REEVE	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Engineer		ANKUR SINGH	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Engineer		ERIC BLUE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Engineer		ADAM ROEBUCK	8.00	0.00	0.00	8.00		<input type="checkbox"/>



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name** Liu, Tai-Lin **Diary #:** 129 **Date:** 22-Feb-2012 **Wednesday**

Ironworker	APP	ANTHONY SMALER	8.00	2.00	2.00	12.00	<input type="checkbox"/>
Operator	APP	SCOTT ROSS	8.00	2.00	2.00	12.00	<input type="checkbox"/>
Mechanic	FOR	GENE PRATT	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	APP	JEREMY PERALTA	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	APP	JUN PERALTA	8.00	2.00	2.00	12.00	<input type="checkbox"/>
Ironworker	APP	GREG WIEDER	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	JNM	RICHARD DAMBOISE	8.00	2.00	2.00	12.00	<input type="checkbox"/>
Operator	OTH	THEODORE ROHR	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	JNM	JIMMY OSBURN	8.00	2.00	2.00	12.00	<input type="checkbox"/>
Operator	OTH	KEVIN ALGER	8.00	2.00	2.00	12.00	<input type="checkbox"/>
Ironworker	FOR	AARON KENT	8.00	2.00	2.00	12.00	<input type="checkbox"/>
Operator	OTH	WILLIAM ALGER	8.00	2.00	2.00	12.00	<input type="checkbox"/>
Operator	OTH	RYAN OKU	8.00	2.00	2.00	12.00	<input type="checkbox"/>
Ironworker	APP	BRADLEY WHITBURN	8.00	2.00	2.00	12.00	<input type="checkbox"/>
Ironworker	FOR	MATTHEW CHAMBERLAIN	8.00	2.00	2.00	12.00	<input type="checkbox"/>
Ironworker	JNM	BARRY ROTHMAN	8.00	2.00	2.00	12.00	<input type="checkbox"/>
Ironworker	APP	HENRY HERNANDEZ	8.00	2.00	2.00	12.00	<input type="checkbox"/>
Electrician	GEN	RON KNART	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Operator	JNM	JOHN GAGNON	0.00	0.00	0.00	0.00	<input type="checkbox"/>

Equipment

Rental Company

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute
Contractor:	AMERICAN BRIDGE/FLUOR, A JV						
*E0150583						No	
		0.00	0.00	0.00	0.00		<input type="checkbox"/>

04-0120F4 Bid Item: 068 0-000-000.068 FURNISH SUSPENDER SYSTEM
 AMERICAN BRIDGE/FLUOR, A JV

