

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 2:25 AM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 459 Const Calendar Day: 897 Date: 22-Feb-2012 Wednesday

Inspector Name: Patel, Sharad Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 06:00 am 04:30 pm Break: Over Time:

Federal ID:

Location:

Reviewer: Shedd, Bill Approved Date: Status: Submit

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day ☒ If no, explain:**Diary:**

Dispute

**Electrical Field work**

One crew (Dave, JM) working at SP-8-equipments and w/w installations. One crew ( Arnold, Christine, JB ) working on Cable/conductors pull in CB-14 and 15- for lights and receptacles. -Clay supervising the work. I worked tow hour over time.

☐**04-0120F4 Bid Item: 105 E-L12-CWA.105 E Line Lift 12 Conduit, Wireways & Anchors/Supports Sas superstructure gir**  
BLEYCO, IN**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> BLEYCO, IN								
Electrician	JNM	JAY MICHEO	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Electrician	JNM	Juaton(Jay) Boutte	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Electrician	JNM	DAVE ALTOM	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Electrician	JNM	CHRISTINE PETERSON	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Electrician	FOR	CLAYTON YOUNGER	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Electrician	JNM	Arnold Li	8.00	0.00	0.00	8.00		<input type="checkbox"/>

