

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 12:53 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 277 Const Calendar Day: 898 Date: 23-Feb-2012 Thursday

Inspector Name: Iranmanesh, Abbas Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 07:00 am 07:30 pm Break: 00:30 Over Time: 04:00

Federal ID:

Location:

Reviewer: Granados, Roman Approved Date: Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 48 - 60 12 PM 4PM 60 - 72

Precipitation None Condition Sunny

Working Day ☒ If no, explain:**Diary:**

Dispute

Work description.

ABF Crews activities at the West Loop:

1. PWS HAULING, FLOATING, FORMING AND INSTALLATING:

•HAULING PWS # 56, PWS #57, PWS # 58 and PWS # 59:

HAULING	START	TIME AT N.D.S.	TIME AT S.D.S.	END TIME
PWS # 56	5:18P.M. YESTERDAY			7:32A.M.
PWS # 57	9:38A.M.	10:15	10:46-11:00	11:43A.M.
PWS # 58	1:25P.M.			3:55P.M.
PWS # 59	In the afternoon			Not Completed

N.D.S.= North Deviation Saddle (Transfer of PWS from the Primary Hauling System to the Secondary Hauling System)

S.D.S. = South Deviation Saddle (Transfer of PWS from the Secondary Hauling System to the Primary Hauling System)

•FLOATING PWS # 56, PWS # 57 and PWS # 58:

FLOATING	CLAPM TO N.D.S.F.A	CLAPM TO S.D.S.F.A	FLOATING TIME
PWS # 56	7:40A.M.-7:58A.M.	8:10A.M.-8:33A.M.	9:27A.M.
PWS # 57			ABOUT
1:00P.M.			
PWS # 58			IN THE
AFTERNOON			

N.D.S.F.A. = North Deviation Saddle Floating Arm

S.D.S.F.A. = South Deviation Saddle Floating Arm

90 degree twist of PWS # 56 at the S.D.S. was removed by the S.D.S.F.A. clamp.

•FORMING PWS # 56, PWS # 57, and PWS # 58:

FORMING	JACKING SADDLE	NORTH DEVIATIONSADDLE	SOUTHDEVIATION SADDLE
PWS # 56	9:30A.M.-9:45A.M.	9:40A.M.-10:30A.M.	9:50A.M.-11:14A.M.
PWS # 57		IN THE AFTERNOON	
PWS # 58		IN THE AFTERNOON	



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Iranmanesh, Abbas

Diary #: 277

Date: 23-Feb-2012

Thursday

•INSTALING PWS #56, PWS #57 and PWS # 58

INSTALLING	JACKING SADDLE	NORTH DEVIATIONSADDLE	SOUTH DEVIATION SADDLE
PWS # 56	10:00A.M.-10:20A.M.	10:32A.M.-11:23A.M.	10:50A.M.-11:41A.M.
PWS # 57		IN THE AFTERNOON	
PWS # 58		IN THE AFTERNOON	

•PWS # 56, PWS # 57 and PWS # 58 SLACK ADJUSTEMS:

SLACK ADJUSTMENT	SET UP HYDRAULIC PULLING SYSTEM	ADJUSTMENT TIME
PWS # 56	11:05A.M.	11:20A.M.-
11:50A.M.		
PWS # 57	IN THE AFTERNOON	
PWS # 58	IN THE AFTERNOON	

SET UP AT LOWER POINT OF THE N.D.S.

2. The ABF crews started putting in position the fifth row of the divider plates with respect to the bottom at the South Deviation Saddle and adjusted the fifth slot size by using the hydraulic jack system and fixing the position by a timber post from 7:00A.M. to 9:24A.M.(Pictures attached).

3. The ABF crews adjusted the fifth slot size of the North Deviation Saddle by using the hydraulic jack system and fixing the position by a timber post from 8:40A.M. to 9:03A.M.

4. NOTES:

•NOTE-1: PWS # 55 which has been installed yesterday was checked and the following issues were found: a) at the N.D.S. a third wire from inside pops up below the two lower wires with respect to the red one from 12 feet of the lower end of the N.D.S. and extends for 12 feet. b) The same condition exists at the S.D.S. which extends to 8 feet, 3 wires are visible (Pictures attached).

•NOTE-2: ABF crews connect an elastic rope close to the cables tensioned by the hydraulic saddles jacking system to alarm everybody to watch for the tensioned cables. This precaution is taken by ABF after the recent accident.

•NOTE-3: ABF Engineer, Mr. Levi Gatsos, and ABF superintendent Mr. Scott Smith were present.

NOTE-4: 2 hours OT

ABF Crews involved at the West loop:

- Jerry Kubala
- Joseph Stone
- Ryan Nash
- Jonathan Canites
- Rigoverto Garcia
- Ryan Evanchick
- Jim Benninghove
- Tony Miranda
- Mike Draper
- Mike Portillo
- Matthew Holt
- Lonny Candelaria
- Andy Zhen
- Pablo Ramirez

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Iranmanesh, Abbas

Diary #: 277

Date: 23-Feb-2012

Thursday

-Dario Loza
-Edvardo Jimenez Padilla
-Kevin Alger (Crane Op. 1 hour)

Equipment:

-Crane Grove (ABF # 002363), 1 hour

04-0120F4 Bid Item: 067 C-PWS-046.067 Install & Adjust PWS 46-50

AMERICAN BRIDGE/FLUOR, A JV



04-0120F4 Bid Item: 067 C-PWS-051.067 Install & Adjust PWS 51-55

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 067 C-PWS-056.067 Install & Adjust PWS 56-60

AMERICAN BRIDGE/FLUOR, A JV

Attachment



Daily Diary Report by Bid Item





Job Name: 04-0120F4

Inspector Name Iranmanesh, Abbas

Diary #: 277

Date: 23-Feb-2012

Thursday



Daily Diary Report by Bid Item


Job Name: 04-0120F4

Inspector Name Iranmanesh, Abbas

Diary #: 277

Date: 23-Feb-2012

Thursday



Daily Diary Report by Bid Item



Job Name: 04-0120F4

Inspector Name Iranmanesh, Abbas

Diary #: 277

Date: 23-Feb-2012

Thursday



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Iranmanesh, Abbas

Diary #: 277

Date: 23-Feb-2012

Thursday

