

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 10:18 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 088 Const Calendar Day: 899 Date: 24-Feb-2012 Friday
Inspector Name: Altamirano, Victor Title: Transportation Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather****Temperature** 7 AM 40 - 50 12 PM 40 - 50 4PM 40 - 50**Precipitation** **Condition**Working Day ☐ If no, explain:**Diary:**

Dispute

Cable Hauling

Dated: 2/24/2012

Inspector: Victor Altamirano (10 hours total including 2 hours OT)

West End Operations:

Attached PWS clamps to strand # 59 at the north and south side spans (8am). Welders are welding a plate to the temporary post at NDS bottom side (8am - 8:28). The plate is part of the new pws adjustment system. Spoke with ABF engineer and he indicated the following: The new system that was being installed is a frame with a new rod. The doubler plate and rod will no longer have to be removed and/or re-installed during strand installation. The installation of this new system was outlined in a approved submittal. Strand # 59 was floated about 8:28 and completed about 8:45. Floating the strand took longer because of the new frame system that was being installed and workers were installing horizontal plates to place the strand on after floating. Workers attached restraint brackets and tensioned the strand with the restraints (8:50-9am). They removed steel sleeves (sleeves that were fabricated in China) from strand # 59 at the NDS and removed sleeves at the jacking saddle about 9:18. Workers removed torpedo clamp at the SDS and were prepping to install the new blue frame system on the SDS bottom end. Strand # 60 at the north transfer arm. Workers are erecting the 6th tier divider plate halves using crane # ABF2363 at the NDS (10:50 - 11:20). Workers are connecting pws clamp at the NDS and SDS (11:23) and setting up adjusting clamps on strand # 59 on the NDS side (11 - 11:27). Floating strand # 60 about 11:45 at the west and and side spans. Floating completed at west loop about 11:50am.

Office Work:

Worked on Diaries.

Workers hours - 12 hours total.

ABF Crews at the West loop:

- Jerry Kubala
- Joseph Stone
- Ryan Nash
- Jonathan Canites
- Rigoverto Garcia
- Ryan Evanchick
- Jim Benninghove
- Tony Miranda
- Mike Draper
- Mike Portillo



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Altamirano, Victor

Diary #: 088

Date: 24-Feb-2012

Friday

-Matthew Holt
-Lonny Candelaria
-Andy Zhen
-Pablo Ramirez
-Dario Loza
-Edvardo Jimenez Padilla
-Kevin Alger (Crane Op. 1/2 hour)

Equipment:

-Crane Grove (ABF # 002363), 1/2 hour