

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 3:07 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 536 Const Calendar Day: 899 Date: 24-Feb-2012 Friday

Inspector Name: Wilcox, Jason Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 06:30 am 05:00 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Jefferson, Paul

Approved Date:

Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 50 - 60 12 PM 60 - 70 4PM 60 - 70

Precipitation Condition Clear

Working Day ☒ If no, explain:**Diary:**

Dispute

CCO # 216

- Site visit 0630 hrs. Micro pile proof-testing is to happen today for piles W1 – W10. Testing lasted from 0700 – 1300 hrs. All piles were acceptable. Manuel Reyes from Kohn Crippen Berger was on site to observe the testing.
- 1400 – 1700 hrs I helped survey the end of YBITS at Hinge KW for settlement due to 1000 Kip load applied Wednesday.

I accrued 2 hours of overtime covering the Contractor's hours and handling work related issues.

CCO-208 Bid Item: 001 0-HKC-000.208 Hinge K Coordination

HILLSIDE DRILLING INC.

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: HILLSIDE DRILLING INC.								
Operator	JNM	Jason Steward	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Operator	JNM	Todd Carr	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	Juan Ambriz	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	Alfonso Alfaro	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer		Carlos Leyva	0.00	0.00	0.00	0.00		<input type="checkbox"/>

CCO-208 Bid Item: 001 0-HKC-000.208 Hinge K Coordination

AMERICAN BRIDGE/FLUOR, A JV

