

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 5:44 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 007 Const Calendar Day: 902 Date: 27-Feb-2012 Monday

Inspector Name: Awal, Mohammad Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Woods, Mark

Approved Date: 01-Oct-12 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather****Temperature** 7 AM 40 - 50 12 PM 40 - 50 4PM 50 - 60**Precipitation** **Condition** SunnyWorking Day ☒ If no, explain:**Diary:**

Dispute

Tower Activities

Welding:(QA: Jo Lizardo)

☐

Crew started working at 7:00 AM. At 13M diaphragm, they welded weld number W118. Fill SAW weld.

At 9M diaphragm, they welded outer west diaphragm. Weld number 1 of 4 is complete. Weld number 2 of 4: they stopped welding because they found crack.

At 9M diaphragm, Inner west diaphragm: 1of 4 fill pass is in progress. 2 of 4 root pass finished. MT is completed by QC and QA.

Crew finished working at 5:30 PM.

Details of welding operation are available in QA report.

Painting:(QA: Mark Miller & Charlie Stewart)

Applying finish coat on nuts and bolts at elevation 89M. Applying touch up paint at on façade plates elevation 89M - 112M.

Details of painting operation are available in QA reports.

04-0120F4 Bid Item: 053 T-L01-SPD.053 Tower Lift 01 Shear Plates and Diaphragms

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Welder	APP	Kenneth Chappell	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Welder	APP	Reggie Humphry	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Welder	JNM	Luo HUA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Welder	JNM	HAN YU	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	XIAO JIAN WAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	JAMES ZHEN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	MAN MA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	WAI KIT LAI	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	JIN PEI WANG	8.00	2.00	0.00	10.00		<input type="checkbox"/>



Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name: Awal, Mohammad Diary #: 007 Date: 27-Feb-2012 Monday

04-0120F4 Bid Item: 078 T-L03-ENE.078 Tower Lift 03 External Paint Tower NE

CERTIFIED COATINGS COMPANY

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: CERTIFIED COATINGS COMPANY								
Painter	APP	Sage Ray	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	APP	Victor Ruiz	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	FOR	MIKE GAYA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	JNM	MANNY BERRIOS-BAQEDANO	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	JNM	LEONARDO RUIZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	JNM	JORGE FLORES RAMERO	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	JNM	JAVIER ALCALA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	JNM	FRANCISCO SERRANO	0.00	0.00	0.00	0.00		<input type="checkbox"/>