

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 12:20 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 538 Const Calendar Day: 902 Date: 27-Feb-2012 Monday

Inspector Name: Wilcox, Jason Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Jefferson, Paul Approved Date: 07-Oct-13 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 50 - 60 12 PM 60 - 70 4PM 60 - 70

Precipitation

Condition Clear

Working Day ☒ If no, explain:**Diary:**

Dispute

CCO # 235

•0630 hrs Site visit. Workers from VGO are on site installing load cells in the Tie-down rods for Hinge KW. They were able to install 10 in rods W1 – W10.

Daniel McNichol (ABF) was on site for 2 hours.

General Comments

•0800 hrs SAS Staff Meeting
•Sent out responses to Submittal 2562 - Request for Weld Repair: Watson Bowman Acme Corp, and Submittal 2550R35 and R36 - Weekly Weld Reports for Watson Bowman.

No overtime accrued today.

04-0120F4 Bid Item: 046 W-HGK-SRF.046 W Line Hinge K Spherical Bushing Ring Furnish

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	E PADILLA	2.00	0.00	0.00	2.00		<input type="checkbox"/>
Semi-Skilled Laborer	FOR	JOSE AVILA	2.00	0.00	0.00	2.00		<input type="checkbox"/>
Ironworker	APP	BRADLEY WHITBURN	2.00	0.00	0.00	2.00		<input type="checkbox"/>
Operator	OTH	THEODORE ROHR	2.00	0.00	0.00	2.00		<input type="checkbox"/>
Ironworker	FOR	MATTHEW CHAMBERLAIN	2.00	0.00	0.00	2.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
*E0010354	"HYDRAULIC CRANES & EXCAVATORS					No		
		2.00	0.00	0.00	0.00	RENTAL EQUIPMENT		<input type="checkbox"/>
000058	VEHICLE					No		
		2.00	0.00	0.00	0.00			<input type="checkbox"/>

CCO-208 Bid Item: 001 0-HKC-000.208 Hinge K Coordination

HILLSIDE DRILLING INC.

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: HILLSIDE DRILLING INC.								
Operator	JNM	Jason Steward	0.00	0.00	0.00	0.00		<input type="checkbox"/>



ddrRptbyBidItem

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Wilcox, Jason

Diary #: 538

Date: 27-Feb-2012

Monday

Operator	JNM	Todd Carr	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Semi-Skilled Laborer	APP	Juan Ambriz	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Semi-Skilled Laborer	APP	Alfonso Alfaro	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Semi-Skilled Laborer		Carlos Leyva	0.00	0.00	0.00	0.00	<input type="checkbox"/>
CCO-208 Bid Item: 001 0-HKC-000.208 Hinge K Coordination							
AMERICAN BRIDGE/FLUOR, A JV							