

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 1:23 AM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 135 Const Calendar Day: 904 Date: 29-Feb-2012 Wednesday

Inspector Name: Liu, Tai-Lin Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 07:00 AM 17:30 PM Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Schmitt, Alex

Approved Date:

Status: Submit

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather**

Temperature 7 AM 44 12 PM 58 4PM 52  
Precipitation Condition Rain

Working Day ☒ If no, explain:**Diary:**

Dispute

**Cable Hauling**

East End – North / South Side area

Tai-Lin Liu; Diary on 02/29/12, Wednesday – Rain (43 – 63 F)

- Arrived at office at 0700 AM. Checked e-mail, reviewed Bob's Log sheet for strand operation & saw Rob in the office.

- Rob went to job site first and called me and told me that ABF called out the field production work only strand adjustment will be performed at field. Alex called and told me that strands will be adjusted at east end.

- I called ABF's engineer Eric Blue to find out the schedule. Eric called back and told me that 0830 is the time to do the adjustment. Went to field around 0840 AM, Eric was there and Iws Fish, Jacks and Jimmy were coming back from warehouse. Also saw operator William was in the field.

- At 0915 AM, strand adjustment operation started.

Total 12 strands adjusted today, as listed below:

Adjusted Seq.	Strand #	Adjusted Amount
1	N64	12W
2	N63	20W
3	N62	3E
4	N61	4E
5	N66	12W
6	N65	15W
7	S67	13W
8	S65	26W
9	S61	4E
10	S60	4E
11	S62	5E
12	S63	13W

ABF's engineer Eric Blue performed this work, started at 0915 &amp; ended at 1120 AM.

- Eric told me that there is no adjustment work today, Iws will work on East End railing works.
- Brian was in field with four visitors. I came back office around 1135 AM.
- After lunch, I had a safety meeting briefing from Warren until 1240 PM.
- Performed paper works this afternoon.

04-0120F4 Bid Item: 067 C-PWS-051.067 Install &amp; Adjust PWS 51-55



## Daily Diary Report by Bid Item

Job Name: 04-0120F4    Inspector Name: Liu, Tai-Lin    Diary #: 135    Date: 29-Feb-2012    Wednesday

AMERICAN BRIDGE/FLUOR, A JV

### Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	LANCE CARLSON	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	ROBERT RUSSELL	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	ROBERT MARTELL	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	JOSHUA JACKS	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	JAMES WILKERSON	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	JAMES STURGEON	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	DANIEL MARTINEZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	GEN	DANIEL DUNN	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	DANIEL HUGHES	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	PATRICK OLEARY	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	LUIS PLANCARTE	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	KEVIN KARBER	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Engineer		ADAM REEVE	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Engineer		ANKUR SINGH	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Engineer		ERIC BLUE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Engineer		ADAM ROEBUCK	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	ANTHONY SMALER	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Operator	APP	SCOTT ROSS	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Mechanic	FOR	GENE PRATT	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	JEREMY PERALTA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	JUN PERALTA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	GREG WIEDER	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	RICHARD DAMBOISE	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Operator	OTH	THEODORE ROHR	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	JIMMY OSBURN	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Operator	OTH	KEVIN ALGER	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	AARON KENT	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Operator	OTH	WILLIAM ALGER	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Operator	OTH	RYAN OKU	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	BRADLEY WHITBURN	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	MATTHEW CHAMBERLAIN	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	BARRY ROTHMAN	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	HENRY HERNANDEZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Electrician	GEN	RON KNARR	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Operator	JNM	JOHN GAGNON	8.00	0.00	0.00	8.00		<input type="checkbox"/>

### Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
*E0150583						No		
		0.00	0.00	0.00	0.00			<input type="checkbox"/>

04-0120F4    Bid Item: 068    0-000-000.068    FURNISH SUSPENDER SYSTEM

AMERICAN BRIDGE/FLUOR, A JV

