

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 2:25 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 464 Const Calendar Day: 904 Date: 29-Feb-2012 Wednesday

Inspector Name: Patel, Sharad Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 06:00 am 04:30 pm Break: Over Time:

Federal ID:

Location:

Reviewer: Shedd, Bill Approved Date: Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day ☒ If no, explain:**Diary:**

Dispute

Electrical Field work

Dave and Kevin are pulling wires for E/B girder lighting and receptacles PP-8 to 33. Arnold and JB working inside the Tower-West shaft pulling cables for lights and receptacles between 89 m and 139 m. Jay Macheo installing strong motion conduit, boxes and sensor plate at W/B-PP-94. Clay is supervising the work. Keith is working at Skyway splicing the cables for NAV lights. I worked two hrs. over time.

**04-0120F4 Bid Item: 105 E-L01-CAB.105 E Line Lift 01 Cables Sas superstructure girder eastbound**

BLEYCO, IN

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: BLEYCO, IN								
Electrician	FOR	CLAYTON YOUNGER	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Electrician	JNM	DAVE ALTOM	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Electrician	JNM	Kevin Riach	8.00	0.00	0.00	8.00		<input type="checkbox"/>

04-0120F4 Bid Item: 106 T-L03-REC.106 Tower Lift 03 Receptacles Tower and suspension cable

BLEYCO, IN

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: BLEYCO, IN								
Electrician	JNM	Arnold Li	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Electrician	JNM	Juaton(Jay) Boutte	8.00	0.00	0.00	8.00		<input type="checkbox"/>

04-0120F4 Bid Item: 120 0-000-000.120 STRONG MOTION DETECTION SYSTEM

BLEYCO, IN

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: BLEYCO, IN								
Electrician	JNM	JAY MICHEO	8.00	0.00	0.00	8.00		<input type="checkbox"/>

CCO-061 Bid Item: 001 0-EWS-ALS.061 Electrical Warning Systems

BLEYCO, IN



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Patel, Sharad

Diary #: 464

Date: 29-Feb-2012

Wednesday

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor:	BLEYCO, IN							
Electrician	JNM	KEITH MOORE	8.00	0.00	0.00	8.00		<input type="checkbox"/>