

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 10:28 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 289 Const Calendar Day: 905 Date: 01-Mar-2012 Thursday

Inspector Name: Bradd, David Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 06:15 am 03:00 pm Break: Over Time:

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition Too windy to work. Workers sent home at 11:00

Working Day ☒ If no, explain:**Diary:**

Dispute

Work description.

Strand 70, 71

☐**04-0120F4 Bid Item: 067 C-PWS-066.067 Install & Adjust PWS 66-70**

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	EDUARDO JIMENEZ-PADILLA	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	FOR	JAMES BENNINGHOVE	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	APP	JONATHON BISKNER	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	APP	LONNY CANDELARIA	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	APP	JONATHAN CANITES	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL DRAPER	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	APP	RYAN EVANCHIK	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	JNM	CARLOS ALVERADO	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	FOR	MATTHEW HOLT	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	APP	SHAOFEI ZHEN	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	FOR	JERRY KUBALA	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	APP	DARIO LOZA	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	APP	Tony Miranda	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	RYAN NASH	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL PORTILLO	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	APP	PABLO RAMIREZ	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	JNM	JOSEPH STONE	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	JNM	RIGOVERTO GARCIA	4.00	0.00	0.00	4.00		<input type="checkbox"/>

Diary:

Dispute

General Comments 067 C-PWS-066.067

This diary applies to Operation 067 C-PWS-066 and to Operation 067 C-PWS-071.067.

☐

Jimmy Benninghove crew:

Mike Portillo

Mike Draper

Tony Miranda

Ryan Evanchik



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Bradd, David

Diary #: 289

Date: 01-Mar-2012 Thursday

Matt Holt crew:
Jonathan Biskner
Andy Zhen
Eduardo Jiminez
Dario Loza
Carlos Alvarado
Lonny Candelaria
Pablo Ramirez

Jerry Kubala crew:
Joe Stone
Rigo Garcia
Ryan Nash
Jonathan Canites

The weather was bad today. The ironworkers were sent home after 4.00 hours. Not much work was accomplished while they were here. Because of the rain, my field notes are illegible.

We worked on Strands70 and 71. Mostly the ironworkers kept out of the rain.

04-0120F4 Bid Item: 067 C-PWS-071.067 Install & Adjust PWS 71-75

AMERICAN BRIDGE/FLUOR, A JV