

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 1:22 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 136 Const Calendar Day: 905 Date: 01-Mar-2012 Thursday

Inspector Name: Liu, Tai-Lin Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 07:00 AM 17:30 PM Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Schmitt, Alex

Approved Date:

Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 40 12 PM 55 4PM 52

Precipitation

Condition Showers

Working Day ☒ If no, explain:**Diary:**

Dispute

Cable Hauling

East End – North Side area

Tai-Lin Liu; Diary on 03/01/12, Thursday – Showers (38 – 56 F)

- Arrived at office at 0700 AM, raining outside. Checked e-mail, picked up Bob's Log sheet for strand operation, saw & talked to Rob in office & went to field.

- At 0720 AM, strand # 69 was floated out for east saddle north. Weather was bad - heavy rain & strong wind.

- At 0725 AM, strand # 70 was floated from Main-Span & strand # 71 started hauling at 0730 AM. Saw the railing installed yesterday by Fish, Jacks & Jimmy at north side of anchor area.

- At 0825 AM, Bob & Jacks connected strand to anchor rod on strand #69. I did check screw in dimensions that were OK. I also help ABF engineer Eric to mark the anchor rod length for strand # 71.

- At 0900 AM, started installing strand #69 and ended at 0935 AM. At 0940 AM, crew released lower winch clamps to strand # 69 and floated out strand # 70 for east saddle at north at 0955 AM.

- At 0915 AM, strand adjustment operation at north side east saddle started.

Total 4 strands adjusted as listed below:

Adjusted Seq.	Strand #	Adjusted Amount	Adjusted Amount Yesterday
1	N67	17W	-
2	N66	14W	12W
3	N61	3E	4E
4	N63	4E	20W

ABF's engineer Eric Blue performed this work, started at 0915 & ended at 0935 AM.

- At 1000 AM, crew was in break. Handed log sheet to Bob and came back to office to perform paper work. Planed to go back field at 1230 PM. At 1140 AM, ABF called the field work off due to bad weather, there were 6 hours field work today for contractor. Performed paper work this afternoon until 1730 PM.

- Refer to Bob's strand operation log sheet for tracking times of hauling operation. Labor worked hours were based on the information provided by all east end team members. OT = 2 hrs today.

04-0120F4 Bid Item: 067 C-PWS-051.067 Install & Adjust PWS 51-55

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
-------	-------	------	--------	--------	--------	-------	---------	---------

Contractor: AMERICAN BRIDGE/FLUOR, A JV



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name** Liu, Tai-Lin **Diary #:** 136 **Date:** 01-Mar-2012 **Thursday**

Ironworker	JNM	LANCE CARLSON	6.00	0.00	0.00	6.00	<input type="checkbox"/>
Ironworker	JNM	ROBERT RUSSELL	6.00	0.00	0.00	6.00	<input type="checkbox"/>
Ironworker	APP	ROBERT MARTELL	6.00	0.00	0.00	6.00	<input type="checkbox"/>
Ironworker	APP	JOSHUA JACKS	6.00	0.00	0.00	6.00	<input type="checkbox"/>
Ironworker	JNM	JAMES WILKERSON	6.00	0.00	0.00	6.00	<input type="checkbox"/>
Ironworker	FOR	JAMES STURGEON	6.00	0.00	0.00	6.00	<input type="checkbox"/>
Ironworker	JNM	DANIEL MARTINEZ	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	GEN	DANIEL DUNN	6.00	0.00	0.00	6.00	<input type="checkbox"/>
Ironworker	JNM	DANIEL HUGHES	6.00	0.00	0.00	6.00	<input type="checkbox"/>
Ironworker	APP	PATRICK OLEARY	6.00	0.00	0.00	6.00	<input type="checkbox"/>
Ironworker	APP	LUIS PLANCARTE	6.00	0.00	0.00	6.00	<input type="checkbox"/>
Ironworker	FOR	KEVIN KARBER	6.00	0.00	0.00	6.00	<input type="checkbox"/>
Engineer		ADAM REEVE	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Engineer		ANKUR SINGH	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Engineer		ERIC BLUE	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Engineer		ADAM ROEBUCK	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	APP	ANTHONY SMALER	6.00	0.00	0.00	6.00	<input type="checkbox"/>
Operator	APP	SCOTT ROSS	6.00	0.00	0.00	6.00	<input type="checkbox"/>
Mechanic	FOR	GENE PRATT	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	APP	JEREMY PERALTA	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	APP	JUN PERALTA	6.00	0.00	0.00	6.00	<input type="checkbox"/>
Ironworker	APP	GREG WIEDER	6.00	0.00	0.00	6.00	<input type="checkbox"/>
Ironworker	JNM	RICHARD DAMBOISE	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Operator	OTH	THEODORE ROHR	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	JNM	JIMMY OSBURN	6.00	0.00	0.00	6.00	<input type="checkbox"/>
Operator	OTH	KEVIN ALGER	6.00	0.00	0.00	6.00	<input type="checkbox"/>
Ironworker	FOR	AARON KENT	6.00	0.00	0.00	6.00	<input type="checkbox"/>
Operator	OTH	WILLIAM ALGER	6.00	0.00	0.00	6.00	<input type="checkbox"/>
Operator	OTH	RYAN OKU	6.00	0.00	0.00	6.00	<input type="checkbox"/>
Ironworker	APP	BRADLEY WHITBURN	6.00	0.00	0.00	6.00	<input type="checkbox"/>
Ironworker	FOR	MATTHEW CHAMBERLAIN	6.00	0.00	0.00	6.00	<input type="checkbox"/>
Ironworker	JNM	BARRY ROTHMAN	6.00	0.00	0.00	6.00	<input type="checkbox"/>
Ironworker	APP	HENRY HERNANDEZ	6.00	0.00	0.00	6.00	<input type="checkbox"/>
Electrician	GEN	RON KNARR	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Operator	JNM	JOHN GAGNON	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Equipment			Rental Company				
Equipment ID	Description		RT Hrs	OT Hrs	ST Hrs	IT Hrs	Dispute
Contractor:	AMERICAN BRIDGE/FLUOR, A JV						
*E0150583							
			0.00	0.00	0.00	0.00	<input type="checkbox"/>
04-0120F4	Bid Item:	068	0-000-000.068	FURNISH SUSPENDER SYSTEM			
AMERICAN BRIDGE/FLUOR, A JV							

Attachment



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Liu, Tai-Lin

Diary #: 136

Date: 01-Mar-2012 Thursday



Crew - Jacks, Bob, Jimmy & Eric worked in strand #69 connection



New railing in north side. Crew was working in the rain.



Crew performed transferring from strand # 69 to 70 in bad weather