

## **SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9 Client Name: CalTrans

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 465 Const Calendar Day: 905 Date: 01-Mar-2012 Thursday Inspector Name: Patel, Sharad Title: Transportation Engineer

**Inspection Type:** Continuous

Shift Hours: 06:00 am 04:30 pm Break:

Over Time:

04-SF-80-13.2/13.9 Self-Anchored Suspension Bridge

04-0120F4

Run date 22-Nov-14

2:24 AM

Time

Federal ID: Location:

Reviewer: Shedd, Bill Approved Date: Status: Submit

Weather

Temperature 7 AM 12 PM 4PM Precipitation Condition

Working Day 🗹 If no, explain:

Diary:

Electrical Field work

Dave and Kevin are pulling wires for E/B girder lighting and receptacles.PP-33 to west. Arnold and JB working inside the Tower-Eest shaft pulling cables for lights and receptacles between 89 m and 139 m. Jay Macheo installing strong motion conduit, boxes and sensor plate at E/B-PP-94. Clay is supervising the work. I worked two hrs. over time.

| 04-0120F4   | Bid Item:  | 105 | E-L01-CAB.105      | 3.105 E Line Lift 01 Cables Sas superstructure girder eastbound |         |  |  |  |
|-------------|------------|-----|--------------------|---|---------|--|--|--|
| BLEYCO, IN  |            |     |                    |   |         |  |  |  |
| Labor       |            |     |                    |   |         |  |  |  |
| Trade       | Class      |     | Name               | RT Hrs OT Hrs DT Hrs Total Remarks                              | Dispute |  |  |  |
| Contractor: | BLEYCO, IN |     |                    |   |         |  |  |  |
| Electrician | FOR        |     | CLAYTON YOUNGER    | 8.00 0.00 0.00 8.00   |         |  |  |  |
| Electrician | JNM        |     | DAVE ALTOM         | 8.00 0.00 0.00 8.00   |         |  |  |  |
| Electrician | JNM        |     | Kevin Riach        | 8.00 0.00 0.00 8.00   |         |  |  |  |
| 04-0120F4   | Bid Item:  | 106 | T-L03-REC.106      | Tower Lift 03 Receptacles Tower and suspension cable            |         |  |  |  |
| BLEYCO, IN  |            |     |                    |   |         |  |  |  |
| Labor       |            |     |                    |   |         |  |  |  |
| Trade       | Class      |     | Name               | RT Hrs OT Hrs DT Hrs Total Remarks                              | Dispute |  |  |  |
| Contractor: | BLEYCO, IN |     |                    |   |         |  |  |  |
| Electrician | JNM        |     | Arnold Li          | 8.00 0.00 0.00 8.00   |         |  |  |  |
| Electrician | JNM        |     | Juaton(Jay) Boutte | 8.00 0.00 0.00 8.00   |         |  |  |  |
| 04-0120F4   | Bid Item:  | 120 | 0-000-000.120      | STRONG MOTION DETECTION SYSTEM                                  |         |  |  |  |
| BLEYCO, IN  |            |     |                    |   |         |  |  |  |
| Labor       |            |     |                    |   |         |  |  |  |
| Trade       | Class      |     | Name               | RT Hrs OT Hrs Total Remarks                                     | Dispute |  |  |  |
| Contractor: | BLEYCO, IN |     |                    |   |         |  |  |  |
| Electrician | JNM        |     | JAY MICHEO         | 8.00 0.00 0.00 8.00   |         |  |  |  |
| CCO-061     | Bid Item:  | 001 | 0-EWS-ALS.061      | Electrical Warning Systems                                      |         |  |  |  |
| BLEYCO, IN  |            |     |                    |   |         |  |  |  |



| Daily Diary Report by Bid Item |              |             |               |              |                   |          |  |  |  |  |  |
|--------------------------------|--------------|-------------|---------------|--------------|-------------------|----------|--|--|--|--|--|
| Job Name: 0                    | 4-0120F4 Ins | pector Name | Patel, Sharad | Diary #: 465 | Date: 01-Mar-2012 | Thursday |  |  |  |  |  |
|                                |              |             |               |              |                   |          |  |  |  |  |  |

