

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 5:42 PM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 013 Const Calendar Day: 906 Date: 02-Mar-2012 Friday

Inspector Name: Awal, Mohammad Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Woods, Mark

Approved Date: 01-Oct-12 Status: Approved

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather****Temperature** 7 AM 40 - 50 12 PM 40 - 50 4PM 50 - 60**Precipitation****Condition** Morning RainWorking Day ☒ If no, explain:**Diary:**

Dispute

**Tower Activities**

Welding:(QA: J. Lizardo)

13 m diaphragm:

Welding in progress: weld #120.

9 m diaphragm:

Welding in progress for weld number 1 of 4 and 2 of 4 outer east drop in plates.

Also welding in progress for weld number 4 of 4 inner east diaphragm.

Welding crew worked 10 hours.

Details of welding operation are available in QA report.

**04-0120F4 Bid Item: 053 T-L01-SPD.053 Tower Lift 01 Shear Plates and Diaphragms**

AMERICAN BRIDGE/FLUOR, A JV

**Labor**

| Trade  | Class | Name             | RT Hrs | OT Hrs | DT Hrs | Total | Remarks | Dispute                  |
|--|-------|------------------|--------|--------|--------|-------|---------|--------------------------|
| <b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV |       |                  |        |        |        |       |         |                          |
| Welder   | APP   | Kenneth Chappell | 8.00   | 2.00   | 0.00   | 10.00 |         | <input type="checkbox"/> |
| Welder   | APP   | Reggie Humphry   | 8.00   | 2.00   | 0.00   | 10.00 |         | <input type="checkbox"/> |
| Welder   | JNM   | Luo HUA          | 8.00   | 2.00   | 0.00   | 10.00 |         | <input type="checkbox"/> |
| Welder   | JNM   | HAN YU           | 8.00   | 2.00   | 0.00   | 10.00 |         | <input type="checkbox"/> |
| Ironworker                                     | JNM   | XIAO JIAN WAN    | 8.00   | 2.00   | 0.00   | 10.00 |         | <input type="checkbox"/> |
| Ironworker                                     | FOR   | JAMES ZHEN       | 8.00   | 2.00   | 0.00   | 10.00 |         | <input type="checkbox"/> |
| Ironworker                                     | APP   | MAN MA           | 8.00   | 2.00   | 0.00   | 10.00 |         | <input type="checkbox"/> |
| Ironworker                                     | JNM   | WAI KIT LAI      | 8.00   | 2.00   | 0.00   | 10.00 |         | <input type="checkbox"/> |
| Ironworker                                     | JNM   | JIN PEI WANG     | 8.00   | 2.00   | 0.00   | 10.00 |         | <input type="checkbox"/> |

**04-0120F4 Bid Item: 078 T-L03-ENE.078 Tower Lift 03 External Paint Tower NE**

CERTIFIED COATINGS COMPANY

**Labor**

| Trade | Class | Name | RT Hrs | OT Hrs | DT Hrs | Total | Remarks | Dispute |
|-------|-------|------|--------|--------|--------|-------|---------|---------|
|-------|-------|------|--------|--------|--------|-------|---------|---------|



ddrRptbyBidItem

## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Awal, Mohammad

Diary #: 013

Date: 02-Mar-2012 Friday

Contractor: CERTIFIED COATINGS COMPANY

|         |     |                        |      |      |      |      |                          |
|---------|-----|------------------------|------|------|------|------|--------------------------|
| Painter | JNM | Ron Morgan             | 8.00 | 0.00 | 0.00 | 8.00 | <input type="checkbox"/> |
| Painter | APP | Sage Ray               | 8.00 | 0.00 | 0.00 | 8.00 | <input type="checkbox"/> |
| Painter | APP | Victor Ruiz            | 8.00 | 0.00 | 0.00 | 8.00 | <input type="checkbox"/> |
| Painter | FOR | MIKE GAYA              | 8.00 | 0.00 | 0.00 | 8.00 | <input type="checkbox"/> |
| Painter | JNM | MANNY BERRIOS-BAQEDANO | 8.00 | 0.00 | 0.00 | 8.00 | <input type="checkbox"/> |
| Painter | JNM | LEONARDO RUIZ          | 8.00 | 0.00 | 0.00 | 8.00 | <input type="checkbox"/> |
| Painter | JNM | JORGE FLORES RAMERO    | 8.00 | 0.00 | 0.00 | 8.00 | <input type="checkbox"/> |
| Painter | JNM | JAVIER ALCALA          | 8.00 | 0.00 | 0.00 | 8.00 | <input type="checkbox"/> |
| Painter | JNM | FRANCISCO SERRANO      | 8.00 | 0.00 | 0.00 | 8.00 | <input type="checkbox"/> |