

SAS Superstructure

Location: 04-SF-80-13.2 / 13.9 Client Name: CalTrans

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 466 Const Calendar Day: 906 Date: 02-Mar-2012 Friday
Inspector Name: Patel, Sharad Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 06:00 am 04:00 pm Break:

Over Time:

Federal ID: Location:

Reviewer: Shedd, Bill Approved Date: Status: Submit

Weather

Temperature 7 AM 12 PM 4PM Precipitation Condition

Working Day 🗹 If no, explain:

Dispute Dispute

Electrical Field work

Dave,JM and Clay are pulling wires for E/B girder lighting and receptacles.PP-50 to 80. Afternoon hrs.JM and Dave working at SP-8. Arnold and JB working inside the Tower-North shaft pulling cables for lights and receptacles between 89 m and 139 m-After noon hrs.- pulling cables in south Tower 89-53 m.. Clay is supervising the work. I worked one hr. over time.

04-0120F4	Bid Item:	105	E-L01-CAB.105	E Line Lift 01 Cables Sas superstructure girder eastbound	
BLEYCO, IN					
Labor					
Trade	Class		Name	RT Hrs OT Hrs DT Hrs Total Remarks	Dispute
Contractor:	BLEYCO, IN				
Electrician	JNM		JAY MICHEO	8.00 0.00 0.00 8.00	
Electrician	FOR		CLAYTON YOUNGER	8.00 0.00 0.00 8.00	
Electrician	JNM		DAVE ALTOM	8.00 0.00 0.00 8.00	
04-0120F4	Bid Item:	106	T-L03-REC.106	Tower Lift 03 Receptacles Tower and suspension cable	
BLEYCO, IN					
Labor					
Trade	Class		Name	RT Hrs OT Hrs DT Hrs Total Remarks	Dispute
Contractor:	BLEYCO, IN				
Electrician	JNM		Arnold Li	8.00 0.00 0.00 8.00	
Electrician	JNM		Juaton(Jay) Boutte	8.00 0.00 0.00 8.00	
04-0120F4	Bid Item:	120	0-000-000.120	STRONG MOTION DETECTION SYSTEM	
BLEYCO, IN					
	Did Kama	001	0-EWS-ALS.061	Electrical Warning Systems	
CCO-061	Bid Item:	001			



Page 1 of 2

Run date 22-Nov-14

2:24 AM

Time

04-0120F4

04-SF-80-13.2/13.9

Self-Anchored

Suspension Bridge

Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name Patel, Sharad Diary #: 466 Date: 02-Mar-2012 Friday

