

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 10:28 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 298 Const Calendar Day: 909 Date: 05-Mar-2012 Monday

Inspector Name: Bradd, David Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 06:30 am 05:30 pm Break: Over Time: 02:00

Federal ID:

Location:

Reviewer: Schmitt, Alex

Approved Date:

Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day ☒ If no, explain:**Diary:**

Dispute

Work description.

During the time I was on tour the contractor worked on strands 77 and 78.

☐**04-0120F4 Bid Item: 067 C-PWS-071.067 Install & Adjust PWS 71-75**

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 067 C-PWS-076.067 Install & Adjust PWS 76-80

AMERICAN BRIDGE/FLUOR, A JV

Diary:

Dispute

General Comments 067 C-PWS-076.067

Note: see Laraine Woo's diary for labor.

☐

Jimmy Benninghove crew:

Mike Portillo

Mike Draper

Tony Miranda

Ryan Evanchik

Matt Holt crew:

Jonathan Biskner

Andy Zhen

Eduardo Jiminez

Dario Loza

Carlos Alvarado

Lonny Candelaria

Pablo Ramirez

Jerry Kubala crew:

Joe Stone

Rigo Garcia

Ryan Nash



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Bradd, David

Diary #: 298

Date: 05-Mar-2012 Monday

Jonathan Canites

06:30 Ar office. Documentation. TRS.

07:00 Ar field.

Fd contractor preparing for the work day.

07:35 Resume hauling Strand #77.

08:08 Finish hauling Strand #77.

Install PWS clamp on strand #77 at north floating arm.

08:13 Install PWS clamp on strand #77 at south floating arm.

08:33 Fd Strand #77 floated in the area between the north deviation saddle and the south deviation saddle.

Fd Strand #77 floated at the jacking saddle.

08:35 Fd Strand #77 ready to float at side spans, deviation saddles: chain falls in place, PWS clamps installed, retaining posts rotated down, etc.

08:53 Float Strand #77 all around--north side span, north deviation saddle, jacking saddle, south deviation saddle, and south side span.

09:05 Fd the Benninghove crew installing restraints, forming Strand #77.

09:10 Fd the Holt crew forming Strand #77 at jacking saddle, fd restraints in place.

09:15 Fd Kubala crew taking the twist out of Strand #77, and installing restraints. Jerry Kubala absent today.

09:26 The Kubala crew removes PWS clamp from Strand #77 @ south floating arm.

09:30 Field crew meeting.

10:00 Return to the office.

13:00 Fd Strand #78 floated at the south deviation saddle, forming Strand #78 in progress.

13:03 Fd Strand #78 floated at the north deviation saddle, the Benninghove crew installing restraints.

13:04 Fd Strand #78 floated on the north side span and the south side span.

13:30 Lv for office.