

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 10:29 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 286 Const Calendar Day: 910 Date: 06-Mar-2012 Tuesday

Inspector Name: Bradd, David Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 03:30 pm Break: Over Time:

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition Too windy to work. Workers sent home at 11:00

Working Day ☒ If no, explain:**Diary:**

Dispute

cable erection

Contractor worked on Strand #80 for 4 hours. Too windy to continue.

☐**04-0120F4 Bid Item: 067 C-PWS-051.067 Install & Adjust PWS 51-55**

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 067 C-PWS-076.067 Install & Adjust PWS 76-80

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	RYAN NASH	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	JONATHON BISKNER	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	LONNY CANDELARIA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	JONATHAN CANITES	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL DRAPER	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	RYAN EVANCHIK	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	MATTHEW HOLT	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	JAMES BENNINGHOVE	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	DARIO LOZA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	CARLOS ALVERADO	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL PORTILLO	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	PABLO RAMIREZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	JOSEPH STONE	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	SHAOFEI ZHEN	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	RIGOVERTO GARCIA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	EDUARDO JIMENEZ-PADILLA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	Tony Miranda	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	JERRY KUBALA	0.00	0.00	0.00	0.00		<input type="checkbox"/>

Diary:

Dispute

General Comments 067 C-PWS-076.067

Note: For labor see Laraine Woo's diary.

☐

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Bradd, David

Diary #: 286

Date: 06-Mar-2012 Tuesday

Jimmy Benninghove crew:

Mike Portillo

Mike Draper

Tony Miranda

Ryan Evanchik

Matt Holt crew:

Jonathan Biskner

Andy Zhen

Eduardo Jiminez

Dario Loza

Carlos Alvarado

Lonny Candelaria

Pablo Ramirez

Jerry Kubala crew:

Joe Stone

Rigo Garcia

Ryan Nash

Jonathan Canites

07:00 Ar office. Documentation.

07:30 Ar field.

Fd Kubala crew forming Strand #80 at the south deviation saddle. Restraints in place, fully tensioned.

Fd Benninghove crew forming Strand #80 at the north deviation saddle.

Fd Holt crew forming Strand #80 at the jacking saddle.

08:30 S. Daouk and A. Iranmanesh arrived on location and assumed inspection duties.

Returned to office to work on documentation, TEC, TRS, and cartags.

11:00 Workers sent home--too windy to work.

04-0120F4 Bid Item: 067 C-PWS-021.067 Install & Adjust PWS 21-25

AMERICAN BRIDGE/FLUOR, A JV