

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 12:51 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 281 Const Calendar Day: 910

Date: 06-Mar-2012 Tuesday

Inspector Name: Iranmanesh, Abbas

Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 07:00 am 11:00 am Break:

Over Time:

Federal ID:

Location:

Reviewer: Granados, Roman

Approved Date:

Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather****Temperature 7 AM** 40 - 50**12 PM****4PM** 50 - 59**Precipitation** None**Condition** Partly Cloudy, windy 10-15 mphWorking Day ☒ If no, explain:**Diary:**

Dispute

Work description.

MARCH 6, 2012 Diary

ABF Crews activities at the West Loop:

1. PWS HAULING, FLOATING, FORMING AND INSTALLATING:**•HAULING PWS # 81:**

HAULING TIME	START	TIME AT N.D.S.	TIME AT S.D.S.	END
PWS # 81	8:45A.M.	9:26A.M.-9:43A.M.	10:05:A.M.-10:17A.M.	11:09A.M.

N.D.S.= North Deviation Saddle (Transfer of PWS from the Primary Hauling System to the Secondary Hauling System)

S.D.S. = South Deviation Saddle (Transfer of PWS from the Secondary Hauling System to the Primary Hauling System)

•FLOATING:

No PWS floating was done in 4 hours shift.

•FORMING PWS # 80:

FORMING	JACKING SADDLE	NORTH DEVIATIONSADDLE	SOUTH DEVIATION SADDLE
PWS # 80	7:00A.M.-7:25A.M.	7:00A.M.-8:10A.M.	7:00A.M.-8:24A.M.

•INSTALING PWS #80

INSTALLING	JACKING SADDLE	NORTH DEVIATIONSADDLE	SOUTH DEVIATION SADDLE
PWS # 80	7:30-A.M-7:54A.M.	8:12A.M.-8:39A.M.	8:26A.M.-9:05A.M.

•PWS 80 SLACK ADJUSTEM:

SLACK ADJUSTMENT	SET UP HYDRAULIC PULLING SYSTEM	ADJUSTMENT TIME
------------------	---------------------------------	-----------------



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Iranmanesh, Abbas

Diary #: 281

Date: 06-Mar-2012 Tuesday

PWS # 80

8:15A.M.

9:10A.M.-9:42A.M.

SET UP AT LOWER END OF THE N.D.S.

2. NOTES:

- NOTE-1: ABF crews installed 8th row of the divider plates with respect to the bottom of the saddle at N.D.S.
- NOTE-2: Because of the cold windy weather, ABF crews were not able to adjust the previous strands 78 and 79 at the tower in order to continue for the next strands, the work was stopped at 11:00A.M. for the whole SAS after hauling PWS # 81.

ABF Crews involved at the West loop:

S.D.S.

-Jerry Kubala
-Joseph Stone
-Ryan Nash
-Rigoverto Garcia
-Jonathan Canites
-Dario Loza

N.D.S.

-Ryan Evanchick
-Jim Benninghove
Tony Miranda
-Mike Draper
-Mike Portillo

J.S. & Slack Adjustment

-Matthew Holt
-Andy Zhen
-Edvardo Jimenez Padilla
-Pablo Ramirez
-Lonny Candelaria

04-0120F4 Bid Item: 067 C-PWS-046.067 Install & Adjust PWS 46-50

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 067 C-PWS-051.067 Install & Adjust PWS 51-55

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 067 C-PWS-056.067 Install & Adjust PWS 56-60

AMERICAN BRIDGE/FLUOR, A JV



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name** Iranmanesh, Abbas **Diary #:** 281 **Date:** 06-Mar-2012 **Tuesday**

04-0120F4 Bid Item: 067 C-PWS-066.067 Install & Adjust PWS 66-70
 AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 067 C-PWS-076.067 Install & Adjust PWS 76-80
 AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	Tony Miranda	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	JNM	JOSEPH STONE	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	APP	RYAN NASH	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	JNM	RIGOVERTO GARCIA	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	APP	JONATHAN CANITES	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	APP	DARIO LOZA	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	FOR	JERRY KUBALA	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	FOR	JAMES BENNINGHOVE	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	APP	LONNY CANDELARIA	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL DRAPER	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL PORTILLO	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	FOR	MATTHEW HOLT	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	APP	SHAOFEI ZHEN	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	JNM	EDUARDO JIMENEZ-PADILLA	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	APP	PABLO RAMIREZ	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	APP	RYAN EVANCHIK	4.00	0.00	0.00	4.00		<input type="checkbox"/>