

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 10:18 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 091 Const Calendar Day: 911 Date: 07-Mar-2012 Wednesday

Inspector Name: Altamirano, Victor Title: Transportation Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather****Temperature** 7 AM 40 - 50 12 PM 40 - 50 4PM 40 - 50**Precipitation** **Condition**Working Day ☐ If no, explain:**Diary:**

Dispute

Cable Hauling

Dated: 3/7/2012

Inspector: Victor Altamirano (12 hours total including 4 hours overtime)

Tower Operations:

Workers were adjusting strands 80 and 81 at the north and south saddles. They provided timber blocking during adjusting. During adjusting of strand 80, the north crew did not pound timber blocks. The north and south crew pounded timber blocking to try to keep the wires from being misaligned for strand 81. Workers later was prepping to float strand 82 on north and south sides.

Refer to D.Wright's diary for additional Tower information.

Office Work: Worked on diaries.

