

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 1:14 AM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 154 Const Calendar Day: 913 Date: 09-Mar-2012 Friday

Inspector Name: Liu, Tai-Lin Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 07:00 AM 17:30 PM Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Schmitt, Alex

Approved Date:

Status: Submit

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather**

Temperature 7 AM 44 12 PM 57 4PM 55

Precipitation Condition Sunny

Working Day ☒ If no, explain:**Diary:**

Dispute

**Cable Hauling**

East End – North Side area

Tai-Lin Liu; Diary on 03/09/12, Friday - Sunny (41 – 70 F)

- Arrived at office at 0700 AM. Checked e-mail, reviewed Bob's log sheet then went to field at 0715 AM.

- Bob gave the log sheet to me at 0720 AM.

- Today, crew installed strand # 86 - 88, completed hauling on strand # 88 - 90 (See Bob's log sheet for detail).

- Crew repaired swift today (from 1350 to 1425 PM).

- Checked twist for strand # 87 at anchorage area. Two full turn twist needed to be taken out.

- Fish/James/Rob/Jacks took twist out from rotating socket on strand # 87.

- Jacks &amp; Bob worked from 5 AM to 1730 PM, 2 hrs Double time and 8 regular hours.

- Did not see Bradly, Rick, Greg today &amp; Matt showed up for a short time &amp; disappeared.

- Contractor worked 10 hours instead 12 hours today.

- I left bridge at 1530 PM. Performed paper works at office until 1730 PM.

- Refer to Bob's strand operation log sheet for tracking times of hauling operation. Labor worked hours were based on the information provided by all east end team members. OT = 2 hrs today.

**04-0120F4 Bid Item: 067 C-PWS-051.067 Install & Adjust PWS 51-55**

AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	LANCE CARLSON	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	ROBERT RUSSELL	8.00	0.00	2.00	10.00		<input type="checkbox"/>
Ironworker	APP	ROBERT MARTELL	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JOSHUA JACKS	8.00	0.00	2.00	10.00		<input type="checkbox"/>
Ironworker	JNM	JAMES WILKERSON	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	JAMES STURGEON	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	DANIEL MARTINEZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	GEN	DANIEL DUNN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	DANIEL HUGHES	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	PATRICK OLEARY	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	LUIS PLANCARTE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	KEVIN KARBUR	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Engineer		ADAM REEVE	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Engineer		ANKUR SINGH	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Engineer		ERIC BLUE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Engineer		ADAM ROEBUCK	8.00	0.00	0.00	8.00		<input type="checkbox"/>



## Daily Diary Report by Bid Item

**Job Name:** 04-0120F4    **Inspector Name** Liu, Tai-Lin    **Diary #:** 154    **Date:** 09-Mar-2012    **Friday**

Ironworker	APP	ANTHONY SMALER	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Operator	APP	SCOTT ROSS	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Mechanic	FOR	GENE PRATT	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	APP	JEREMY PERALTA	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	APP	JUN PERALTA	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	APP	GREG WIEDER	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	JNM	RICHARD DAMBOISE	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Operator	OTH	THEODORE ROHR	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	JNM	JIMMY OSBURN	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Operator	OTH	KEVIN ALGER	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	FOR	AARON KENT	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Operator	OTH	WILLIAM ALGER	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Operator	OTH	RYAN OKU	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	APP	BRADLEY WHITBURN	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	FOR	MATTHEW CHAMBERLAIN	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	JNM	BARRY ROTHMAN	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	APP	HENRY HERNANDEZ	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Electrician	GEN	RON KNARR	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Operator	JNM	JOHN GAGNON	0.00	0.00	0.00	0.00	<input type="checkbox"/>
<b>Equipment</b>							<b>Rental Company</b>
<b>Equipment ID</b>	<b>Description</b>		<b>RT Hrs</b>	<b>OT Hrs</b>	<b>ST Hrs</b>	<b>IT Hrs</b>	<b>Remarks</b>
<b>Contractor:</b>	AMERICAN BRIDGE/FLUOR, A JV						
	*E0150583						No
			0.00	0.00	0.00	0.00	<input type="checkbox"/>
<b>04-0120F4</b>	<b>Bid Item: 068</b>	<b>0-000-000.068</b>	<b>FURNISH SUSPENDER SYSTEM</b>				
AMERICAN BRIDGE/FLUOR, A JV							

### Attachment



Fish, Jacks & Rob performed rotating socket to take out strand twist for strand # 87