

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 12:13 AM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 500 Const Calendar Day: 916 Date: 12-Mar-2012 Monday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 03:00 am 01:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Schmitt, Alex

Approved Date:

Status: Submit

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather**

Temperature 7 AM

12 PM

4PM

Precipitation

Condition Rain

Working Day ☐ If no, explain:**Diary:**

Dispute

**Cable Hauling**

Phil & I had to work on the strand measurements on the main span . We had to measure the strands for fine tune adjustments .

We started on the North main span at 3:40 AM. We had to measure strands 89 , 90 , & 91 We were done at 4:00 AM. We started on the South main span at 4:10 AM. We had to measure strands 71 , 81 , 89 , & 90 . We were done at 4:25 AM.

After that , we had to measure strands # 90 & 91 on the West loop . We started at 4:45 AM. We were done at 5:00 AM.

Then , we returned to North side for the fine tune adjustments at 5:10 AM. ABF crews had to adjust # 89 , 90 , & 91 . We were done measuring at 5:50 AM.

We returned to the South main span for the fine tune adjustments at 6:00 AM. Crews had to adjust # 89 & 90 . We were done at 6:45 AM.

We returned to the North main span to remeasure # 89 for the 3rd time at 6:50 AM. We were done at 7:00 AM.

After the strand measurements I had to join the other inspectors on the West loop to the end of my shift . ABF crews had to work on strands # 93 . PWS # 93 was hauled & set on the rollers at 7:45 AM. Crews had to float the strand , take the twist out , form & install . They started at 7:50 AM. Crews were done on the middle saddle at 9:15 AM. On the North saddle at 9:35 AM. & on the South saddle at 9:50 AM.

Strand # 94 was on the North side at 9:25 AM. It was on the South side at 9:50 AM. # 94 left the South end at 10:05 AM.

Then , crews had to work on strand # 94 . following the same procedures as the previous stand . Crews started at 10:50 . It was floated at 11:05 AM. Middle saddle crews started at 11:10 AM. Side crews started at 11:20 AM.

Strand # 95 was on the North side of the West loop at 11:20 AM. North side crews had to unhook the strand , transfer it from the primary hauling system to the secondary hauling system & pull it to the South side . South side crews had to unhook it from the secondary hauling system , transfer & hook it to the primary hauling system . Crews were done at 11:40 AM.

Check Abbas , David , & Loraine reports for employees names , hours , & detailed activities . I have to return to the site at 9:00 PM. to work on the suspender brackets survey with Matt & Damon .

**04-0120F4 Bid Item: 067 C-PWS-CBD.067 Install Cable Bands**

AMERICAN BRIDGE/FLUOR, A JV



## Daily Diary Report by Bid Item

Job Name: 04-0120F4    Inspector Name Daouk, Sami    Diary #: 500    Date: 12-Mar-2012    Monday

**04-0120F4    Bid Item: 067    C-PWS-SEW.067    Install Cable Shrouds East of W2**

AMERICAN BRIDGE/FLUOR, A JV

### Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	RYAN NASH	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	RIGOVERTO GARCIA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL DRAPER	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	JOSEPH STONE	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	JERRY KUBALA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	Tony Miranda	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	RYAN EVANCHIK	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	JAMES BENNINGHOVE	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	PABLO RAMIREZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	MATTHEW HOLT	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	LONNY CANDELARIA	0.00	0.00	0.00	0.00		<input type="checkbox"/>

**04-0120F4    Bid Item: 067    C-PWS-SWW.067    Install Cable Shrouds West of W2**

AMERICAN BRIDGE/FLUOR, A JV