

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 2:23 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 472 Const Calendar Day: 916 Date: 12-Mar-2012 Monday

Inspector Name: Patel, Sharad Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 06:00 am 04:30 pm Break: Over Time:

Federal ID:

Location:

Reviewer: Shedd, Bill Approved Date: Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day ☒ If no, explain:**Diary:**

Dispute

Electrical Field work

Arnold and JB working inside the Tower-North shaft-53 M- going down pulling cables for lights,PB and receptacles -Clay is splicing cables in CB2 and 3.-Also Clay is supervising the work.Dave JM and Christine are working at SP-8-conduit,equipments installation. I Worked two hrs. overtime.

☐**04-0120F4 Bid Item: 103 W-L12-CWA.103 W Line Lift 12 Conduit, Wireways & Anchors/Supports Sas superstructure gir**
BLEYCO, IN**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: BLEYCO, IN								
Electrician	JNM	DAVE ALTOM	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Electrician	JNM	JAY MICHEO	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Electrician	JNM	CHRISTINE PETERSON	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Electrician	FOR	CLAYTON YOUNGER	0.00	0.00	0.00	0.00		<input type="checkbox"/>

04-0120F4 Bid Item: 106 T-L03-REC.106 Tower Lift 03 Receptacles Tower and suspension cable

BLEYCO, IN

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: BLEYCO, IN								
Electrician	JNM	Arnold Li	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Electrician	JNM	Juaton(Jay) Boutte	0.00	0.00	0.00	0.00		<input type="checkbox"/>

04-0120F4 Bid Item: 120 0-000-000.120 STRONG MOTION DETECTION SYSTEM

BLEYCO, IN

