

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 12:13 AM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 501 Const Calendar Day: 917 Date: 13-Mar-2012 Tuesday

Inspector Name: Daouk, Sami Title:

Inspection Type: No Inspection

Shift Hours: 09:00 pm 09:30 am Break: 00:30 Over Time: 04:00

Federal ID:

Location:

Reviewer: Schmitt, Alex

Approved Date:

Status: Submit

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather**

Temperature 7 AM

12 PM

4PM

Precipitation

Condition Rain

Working Day ☐ If no, explain:**Diary:**

Dispute

**Cable Hauling**

Matt , Damon , & I had to work on survey for the suspender brackets . We met at Burma road office at 9:00 PM. We got our equipments & accessories . We were in the field at 9:30 PM.( 3/12/2012 )

We had to survey the suspender bracket on the North side ( W Line ) from panel point 106 to 28 . & we had to survey suspender bracket 24 , 28 , 64 , & 66 . Matt had to set the total station on the North side He was done at 10:30 PM. Surveying the suspender bracket was done at 2:45 AM. ( 3/13/2012 )

After that , Daryoush & I had to work on the main span strand measurements . Due to the bad weather conditions at 4:00 AM. rain & high wind up to 26 m/h .

ABF engineers ( Adam & Zach ) decided to wait for the weather to change . They decided to stop the operation at 5:25 AM. No measurements were taken on the main span .

At 6:20 AM. We were called to go back to the field . Daryoush & I had to go to the North side span . Matt & Roman had to go to the South side span to measure strands # 88 , 93 , & 94 . The cable oscillation was between 50 & 100 mm. We measured # 88 & 94 . # 93 was far from reach . No measurement was taken for # 93 we were done at 7:20 AM.

After that , we had to go to the North main span . We were asked by Roman not to take any measurements there because of the bad weather conditions ; high wind & rain . We left the field at 8:00 AM.

**04-0120F4 Bid Item: 067 C-PWS-CBD.067 Install Cable Bands**

AMERICAN BRIDGE/FLUOR, A JV

**04-0120F4 Bid Item: 067 C-PWS-SWW.067 Install Cable Shrouds West of W2**

AMERICAN BRIDGE/FLUOR, A JV

