

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 12:48 AM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 287 Const Calendar Day: 917 Date: 13-Mar-2012 Tuesday

Inspector Name: Iranmanesh, Abbas Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 07:00 am 11:00 am Break: Over Time:

Federal ID:

Location:

Reviewer: Granados, Roman Approved Date: Status: Submit

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather**

Temperature 7 AM 50 - 60 12 PM 4PM 60 - 68  
Precipitation None Condition Light Rain

Working Day ☒ If no, explain:**Diary:**

Dispute

**Work description.**

MARCH 13, 2012 Diary

ABF Crews activities at the West Loop:

**1. PWS HAULING, FLOATING, FORMING AND INSTALLATING:****•HAULING PWS # 97:**

HAULING	START	TIME AT N.D.S.	TIME AT S.D.S.	END TIME
PWS # 97	March12, 6:44P.M.	8:23A.M.-8:33A.M.	8:50A.M.-9:02A.M.	9:50A.M.

N.D.S.= North Deviation Saddle (Transfer of PWS from the Primary Hauling System to the Secondary Hauling System)

S.D.S. = South Deviation Saddle (Transfer of PWS from the Secondary Hauling System to the Primary Hauling System)

•No PWS floating was performed today. PWS # 97 was clamped to the Floating arm at (9:57A.M.-10:07A.M.) at N.D.S. and at (9:52A.M.-10:02) at S.D.S.

•No PWS forming was performed today.

**•INSTALING PWS # 96**

INSTALLING	JACKING SADDLE	NORTH DEVIATIONSADDLE	SOUTH DEVIATION SADDLE
PWS # 96	7:15-A.M-7:35A.M.	7:00A.M.-7:50A.M.	7:00A.M.-7:55A.M.

**•PWS # 96 SLACK ADJUSTMENTS:**

SLACK ADJUSTMENT	SET UP HYDRAULIC PULLING SYSTEM	ADJUSTMENT TIME
PWS # 96	7:20A.M.	7:30A.M.-
7:55A.M.		
SET UP AT LOWER END OF THE S.D.S.		



## Daily Diary Report by Bid Item

**Job Name:** 04-0120F4    **Inspector Name** Iranmanesh, Abbas    **Diary #:** 287    **Date:** 13-Mar-2012    **Tuesday**

### 2. NOTES:

- NOTE-1: The installed strand # 96 is checked for quality, and no issue was observed.
- NOTE-2: ABF Engineer, Mr. Levi Gatsos and Superintendent Mr. Scott Smith were present.
- NOTE-3: The work was stopped after clamping PWS 97 to the floating arms due to rain and wind.

ABF Crews involved at the West loop:

#### S.D.S.

- Jerry Kubala
- Rigoerto Garcia
- Ryan Nash
- Jonathan Canites
- Joseph Stone
- Dario Loza

#### N.D.S.

- Ryan Evanchick
- Jim Benninghove
- Tony Miranda
- Mike Draper
- Mike Portillo

#### J.S. and Slack Adjustment

- Matthew Holt
- Andy Zhen
- Lonny Candelaria
- Pablo Ramirez
- Jonathon Biskner
- Eduardo Jimenez Padilla

**04-0120F4      Bid Item: 067      C-PWS-081.067      Install & Adjust PWS 81-85**

AMERICAN BRIDGE/FLUOR, A JV

**04-0120F4      Bid Item: 067      C-PWS-086.067      Install & Adjust PWS 86-90**

AMERICAN BRIDGE/FLUOR, A JV

**04-0120F4      Bid Item: 067      C-PWS-091.067      Install & Adjust PWS 91-95**

AMERICAN BRIDGE/FLUOR, A JV

**04-0120F4      Bid Item: 067      C-PWS-096.067      Install & Adjust PWS 96-100**

AMERICAN BRIDGE/FLUOR, A JV

### Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	MICHAEL DRAPER	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	JNM	RIGOVERTO GARCIA	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	APP	RYAN NASH	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	APP	JONATHAN CANITES	4.00	0.00	0.00	4.00		<input type="checkbox"/>



## Daily Diary Report by Bid Item

**Job Name:** 04-0120F4    **Inspector Name** Iranmanesh, Abbas    **Diary #:** 287    **Date:** 13-Mar-2012    **Tuesday**

Ironworker	JNM	JOSEPH STONE	4.00	0.00	0.00	4.00	<input type="checkbox"/>
Ironworker	APP	DARIO LOZA	4.00	0.00	0.00	4.00	<input type="checkbox"/>
Ironworker	APP	RYAN EVANCHIK	4.00	0.00	0.00	4.00	<input type="checkbox"/>
Ironworker	FOR	JERRY KUBALA	4.00	0.00	0.00	4.00	<input type="checkbox"/>
Ironworker	APP	Tony Miranda	4.00	0.00	0.00	4.00	<input type="checkbox"/>
Ironworker	JNM	EDUARDO JIMENEZ-PADILLA	4.00	0.00	0.00	4.00	<input type="checkbox"/>
Ironworker	JNM	MICHAEL PORTILLO	4.00	0.00	0.00	4.00	<input type="checkbox"/>
Ironworker	FOR	MATTHEW HOLT	4.00	0.00	0.00	4.00	<input type="checkbox"/>
Ironworker	APP	SHAOFEI ZHEN	4.00	0.00	0.00	4.00	<input type="checkbox"/>
Ironworker	APP	LONNY CANDELARIA	4.00	0.00	0.00	4.00	<input type="checkbox"/>
Ironworker	APP	PABLO RAMIREZ	4.00	0.00	0.00	4.00	<input type="checkbox"/>
Ironworker	APP	JONATHON BISKNER	4.00	0.00	0.00	4.00	<input type="checkbox"/>
Ironworker	FOR	JAMES BENNINGHOVE	4.00	0.00	0.00	4.00	<input type="checkbox"/>

### Attachment

